PHONE: 919-554-6517
EMAIL: PLANNING@ROLESVILLE.NC.GOV

TRANSPORTATION AUTHORITY
TOWN OF ROLESVILLE
CONTACT: JG FERGUSON
PHONE: 919-556-3506

STORM SEWER
WAKE COUNTY ENGINEERING
CONTACT: JEEVAN NEUPANE, PE
PHONE: 919-819-8907

EMAIL: JEEVAN.NEUPANE@WAKEGOV.COM

SANITARY SEWER
CITY OF RALEIGH PUBLIC UTILITIES
CONTACT: MIKE BARITELL
PHONE: 919-996-3245
EMAIL: MIKE.BARITELL@RALEIGHNC.GOV

WATER
CITY OF RALEIGH PUBLIC UTILITIES
CONTACT: MIKE BARITELL
PHONE: 919-996-3245

EMAIL: MIKE.BARITELL@RALEIGHNC.GOV

CONTACT: BUSINESS DEVELOPMENT CONTACT PHONE: 1-877-776-2427

**DOMINION ENERGY** 

ELECTRIC
WAKE ELECTRIC
CONTACT: BUILDERS LINE
PHONE: 800-545-3853


TELEPHONE & CABLE AT&T PHONE: 800-767-2355

**SPECTRUM PHONE:** 919-595-4892

# 4,260 SQUARE FOOT - SINGLE STORY DENTAL OFFICE

# ROLESVILLE, NC DENTAL OFFICE

908 S MAIN ST. ROLESVILLE, NORTH CAROLINA PARCEL PIN# 1758461097 SP22-01



# Rolesville SP 22-01 Heartland Dental APPROVED Date: January 19, 2023 Manual Manual

Town of Rolesville Planning Department

# EROSION AND SEDIMENT CONTROL APPROVED PLAN

DATE 01/17/2023

PERMIT NO. S- SEC-077186-2022

Wake County Environmental Services
Sedimentation & Erosion Control
919-856-7400



# **VICINITY MAP**

CITY OF RALEIGH - PLANS AUTHORIZED FOR CONSTRUCTION

Electronic Approval: This approval is being issued electronically. This approval is valid only upon the signature of a City of Raleigh Review Officer below. The City will retain a copy of the approved plans. Any work authorized by this approval must proceed in accordance with the plans kept on file with the City. This electronic approval may not be edited once issued. Any modification to this approval once issued will invalidate this approval.

City of Raleigh Development Approval S-5169

Raleigh Water Review Officer



**DESIGN CONTACTS** 

SURVEYOR: BALLENTINE ASSOCIATES, P.A..

221 PROVIDENCE ROAD CHAPEL HILL, NC 27514 CONTACT: DAVID E. BOWERS PLS PHONE: 984-884-4635 EMAIL: DBOWRES@BAPA.ENG.PRO

**CIVIL ENGINEER / LANDSCAPE ARCHITECT:** 

TARR GROUP, LLC 8650 E STATE RD 32 ZIONSVILLE, IN 46077

ENGINEERING CONTACT: DYLAN TARR PHONE: 317-572-8277
EMAIL: DYLAN@TARR-GROUP.COM LANDSCAPE ARCHITECT: TIM HUBER

PHONE: 502-648-3803
EMAIL: TIM@TARR-GROUP.COM

DEVELOPER: WMG DEVELOPMENT, LLC.

PO BOX 768 EFFINGHAM, IL 62401 CONTACT: BRIAN SCHROCK PHONE: 314-537-4140

EMAIL: BSCHROCK@WMGDEVELOPMENT.COM

DRAWING	SINDEX
SHEET NO.	SHEET TITLE
C0.1	COVER SHEET
C0.2	NOTES SHEET
C0.3	ALTA SURVEY
C0.4	TREE PRESERVATION PLAN
C0.5	DEMOLITION PLAN
<u>C</u> 0.6	ŘĚCOŘĎED PLAT
C1.1	EROSION & SEDIMENT CONTROL PLAN PHASE 1
C1.2	EROSION & SEDIMENT CONTROL PLAN PHASE 2
C1.3	EROSION & SEDIMENT CONTROL PLAN DETAILS
C1.4	EROSION & SEDIMENT CONTROL PLAN DETAILS
C2.1	SITE LAYOUT PLAN
C2.2	ROW PLAN
C3.1	UTILITY PLAN
C3.2	UTILITY PROFILE
C4.1	GRADING PLAN
C4.2	DRAINAGE PLAN
C4.3	BMP PLAN AND PROFILE
C4.4	UNDERGROUND BMP MDC REQUIREMENTS
C4.5	UNDERGROUND DETENTION DETAILS
C4.6	UNDERGROUND DETENTION DETAILS
C4.7	UNDERGROUND DETENTION DETAILS
C4.8	UNDERGROUND DETENTION DETAILS
C5.1	CIVIL DETAILS
C5.2	CIVIL DETAILS
C5.3	CIVIL DETAILS
C5.4	CIVIL DETAILS
C5.5	CIVIL DETAILS
C5.6	CIVIL DETAILS
C5.7	CIVIL DETAILS
C6.1	FIRE TRUCK TURN EXHIBIT
C6.2	GARBAGE TRUCK TURN EXHIBIT
L2.1	LANDSCAPE PLAN
L5.1	LANDSCAPE NOTES & DETAILS
PH2.1	PHOTOMETRIC PLAN
A4.1-4	BUILDING ELEVATIONS & MATERIALS
A11.1	DUMPSTER ENCLOSURE DETAILS





ROLESVILLE DENTAL OFFICE WMG DEVELOPMENT, LLC 908 S MAIN ST. ROLESVILLE, N.C.

O	RIGINAL ISSUE [	OATE: 01/05/22
RI	EVISIONS:	
1	REVISION 1	03/28/2022
2	REVISION 2	04/13/2022
<u>/</u> 3	REVISION 3	06/22/2022
4	REVISION 4	09/01/2022
<u> </u>	REVISION 5	10/03/2022

PROJ. NO.: 21040

CIVIL COVER SHEET

C<sub>0.1</sub>

- THE DEMOLITION PLAN IS BASED ON EXISTING CONDITION SITE INFORMATION OBTAINED FROM THE OWNER. TARR GROUP HAS NOT FIELD VERIFIED EXISTING CONDITIONS. REMOVAL ITEMS SHOWN ARE BASED ON BEST AVAILABLE INFORMATION AND ARE SHOWN SCHEMATICALLY. THE CONTRACTOR SHALL VISIT THE SITE PRIOR TO BID TO BE FULLY FAMILIAR WITH THE EXTENT OF THE REMOVAL ITEMS. THE CONTRACTOR IS RESPONSIBLE FOR ALL REMOVALS NECESSARY TO COMPLETE CONSTRUCTION. QUESTIONS REGARDING ITEMS TO BE REMOVED SHALL BE DIRECTED TO TARR GROUP PRIOR TO DEMOLITION ACTIVITIES.
- CAREFULLY PRESERVE AND MAINTAIN EXISTING BENCHMARKS, HORIZONTAL/VERTICAL CONTROL MONUMENTS, PROPERTY LINE PIPES AND PINS AND OTHER REFERENCE POINTS. CONTRACTOR TO RESTORE OR REPLACE AT OWN EXPENSE.
- ONSITE BLASTING AND BURNING IS NOT ALLOWED. EMPLOY JACK HAMMERING AND OTHER LOUD NOISES AND
- METHODS SPARINGLY AND ONLY DURING TIME PERIODS APPROVE BY OWNER. CONTRACTOR SHALL ARRANGE FOR DISPOSITION OF REMOVAL ITEMS IN ACCORDANCE WITH LOCAL REQUIREMENTS.
- LOCATION OF DUMP, LENGTH OF HAUL, AND DISPOSAL EXPENSES ARE CONTRACTOR'S RESPONSIBILITY. MATERIALS ENCOUNTERED THAT ARE SUSPECTED OF CONTAINING HAZARDOUS MATERIALS SHALL NOT BE
- DISTURBED. CONTACT CIVIL ENGINEER OR OWNER IMMEDIATELY.
- SALVAGED ITEMS ARE TO BE CLEANED, PACKED OR CRATED IN CLEARLY IDENTIFIED CONTAINERS, AND STORED IN A SECURE AREA UNTIL DELIVERED TO OWNER. CONTRACTOR TO PROTECT ITEMS FROM DAMAGE DURING TRANSPORT
- THE CONTRACTOR SHALL CONTACT OWNER TO ARRANGE THE STORAGE OF ANY REMOVED SIGNS, LIGHTING, OR OTHER OBJECTS THAT ARE IDENTIFIED ON THE PLAN AS BEING RETURNED TO OWNER.
- REFER TO THE CIVIL DRAWINGS FOR UTILITY DEMOLITION INFORMATION (IF APPLICABLE). ALL EXISTING PLANTS TO REMAIN ARE TO BE PROTECTED FROM DAMAGE BY CONSTRUCTION OPERATIONS. DO NOT OPERATE EQUIPMENT, STORE, STOCKPILE, OR PARK WITHIN DRIP LINE OF PLANTS. REMOVE SOD OVER PROMINENT ROOTS BY HAND TO MINIMIZE DAMAGE TO ROOT SYSTEM. CONTRACTOR IS RESPONSIBLE FOR HEALTH AND LIFE OF
- ALL PLANTS TO REMAIN OR BE RELOCATED THROUGHOUT CONSTRUCTION AND WARRANTY PERIOD. THE CONTRACTOR SHALL LOCATE AND PROTECT EXISTING IRRIGATION MAINLINE PRIOR TO DEMOLITION ACTIVITIES.
- IRRIGATION TO EXISTING LANDSCAPE AREAS SHALL BE PROTECTED AND MAINTAINED DURING CONSTRUCTION. MINIMIZE DISTURBANCE IN CONSTRUCTION STAGING AREAS. REPLACE/RESTORE ALL LANDSCAPE, HARDSCAPE
- IRRIGATION, LIGHTING, ETC. WHICH IS DISTURBED BY CONSTRUCTION. 12. CONTRACTOR TO CONDUCT SELECTIVE DEMOLITION AND DEBRIS-REMOVAL OPERATIONS TO ENSURE MINIMUM INTERFERENCE WITH ROADS, STREETS, WALKS, WALKWAYS, AND OTHER ADJACENT OCCUPIED AND USED FACILITIES.
- CONTRACTOR TO PROVIDE TEMPORARY BARRICADES AND OTHER PROTECTIONS REQUIRED TO PREVENT INJURY TO PEOPLE AND DAMAGE TO ADJACENT BUILDINGS AND FACILITIES TO REMAIN.
- CONTRACTOR SHALL NOT ALLOW DEMOLISHED MATERIALS TO ACCUMULATE ON-SITE. CONTRACTOR TO REMOVE AND TRANSPORT DEBRIS IN A MANNER THAT WILL PREVENT SPILLAGE ON ADJACENT SURFACES AND AREAS.
- 15. CONTRACTOR TO COMPLY WITH ALL APPLICABLE LAWS FOR MATERIALS TRANSPORTATION DURING ONSITE AND CLEAN ADJACENT STRUCTURES AND IMPROVEMENTS OF DUST, DIRT, AND DEBRIS CAUSED BY SELECTIVE DEMOLITION
- OPERATIONS. RETURN ADJACENT AREAS TO EXISTING CONDITION BEFORE SELECTIVE DEMOLITION OPERATIONS
- 17. THE LIMITS OF WORK DESCRIBED IN THE DRAWINGS ARE APPROXIMATE. WORK REQUIRED OUTSIDE THESE LIMITS WHICH IS NEEDED TO MEET THE INTENT OF THE DRAWING IS THE RESPONSIBILITY OF THE CONTRACTOR.

# LAYOUT AND PAVING NOTES

- THE ENGINEER OR OWNER IS NOT RESPONSIBLE FOR THE SAFETY OF THE CONTRACTOR OR HIS CREW. ALL O.S.H.A. REGULATIONS SHALL BE STRICTLY ADHERED TO IN THE PERFORMANCE OF THE WORK.
- ALL EXISTING STRUCTURES, CONCRETE PADS/WALKS/DRIVES AND UTILITY SERVICES ON THE SITE SHALL BE REMOVED TO FULL DEPTH PRIOR TO CONSTRUCTION.
- THE CONTRACTOR SHALL CHECK EXISTING GRADES, DIMENSIONS, AND INVERTS IN THE FIELD AND REPORT ALL DISCREPANCIES TO THE ENGINEER PRIOR TO BEGINNING WORK.
- THE CONTRACTOR SHALL COMPLY WITH ALL LOCAL CODES, OBTAIN ALL PERMITS AND PAY ALL FEES PRIOR TO BEGINNING WORK
- PROVIDE A SMOOTH TRANSITION BETWEEN EXISTING PAVEMENT AND NEW PAVEMENT, FIELD ADJUSTMENT OF FINAL GRADES MAY BE NECESSARY. INSTALL ALL UTILITIES AND IRRIGATION SLEEVES PRIOR TO INSTALLATION OF PAVEMENT.
- THE CONTRACTOR SHALL PROTECT ALL TREES TO REMAIN, IN ACCORDANCE WITH THE SPECIFICATIONS. DO NOT OPERATE OR STORE HEAVY EQUIPMENT OR STORE MATERIALS WITHIN THE DRIPLINES OF TREES OR OUTSIDE THE LIMIT OF GRADING.
- CONCRETE WALKS AND PADS SHALL HAVE A BROOM FINISH WITH NO EXPOSED AGGREGATE ON ANY FACE. ALL CONCRETE TO BE MINIMUM 4,000 PSI COMPRESSIVE STRENGTH WITH 5%(+/-1%) AIR ENTRAINMENT. MIXTURES WITH WATER/CEMENT RATIOS AT 0.5 OR BELOW ARE RECOMMENDED. CURB RAMPS, SIDEWALK SLOPES, AND DRIVEWAY RAMPS SHALL BE CONSTRUCTED IN ACCORDANCE WITH ALL CURRENT LOCAL REQUIREMENTS. IF APPLICABLE, THE CONTRACTOR SHALL REQUEST INSPECTION OF SIDEWALK AND RAMP FORMS PRIOR TO PLACEMENT OF CONCRETE, NO
- FLY ASH PERMITTED. CONSTRUCTION OF REINFORCED CONCRETE PAVEMENT SHALL BE IN ACCORDANCE WITH ACI 330 STANDARD SPECIFICATIONS. CURING COMPOUND SHALL BE APPLIED TO ALL CONCRETE SURFACES IMMEDIATELY AFTER BROOM CONTRACTOR SHALL REJECT CONCRETE IF IT CANNOT BE PLACED WITHIN 90 MINUTES OF BATCH TIME OR WITHIN 75 MINUTES DURING SUMMER HIGH TEMPERATURE CONDITIONS.
- ALL DAMAGE TO EXISTING ASPHALT PAVEMENT TO REMAIN RESULTING FROM NEW CONSTRUCTION SHALL BE REPLACED WITH LIKE MATERIALS AT CONTRACTOR'S EXPENSE.
- 10. DIMENSIONS ARE TO THE FACE OF CURB, EXPOSED FACE OF WALL, EDGE OF CONCRETE OR TO THE FACE OF BUILDING, IRRIGATION NOTES
- UNLESS OTHERWISE NOTED. 11. SCREENED ITEMS INDICATE A PRE-CONSTRUCTION TOPOGRAPHIC SURVEY PROVIDED BY BALLENTINE ASSOCIATES,
- P.A., (919-929-0481), DATED 08/05/21, 12. CONCRETE PAVEMENT CONTRACTION JOINTS SHALL BE CONSTRUCTED TO A DEPTH OF AT LEAST 1/4 THE CONCRETE THICKNESS, AND SHALL DIVIDE CONCRETE ROUGHLY INTO SQUARES WITH MAXIMUM 10' SEGMENTS. JOINTS CAN BE
- SAWCUT, FORMED, OR TOOLED. 13. MAINTAIN ONE SET OF MARKED-UP AS-BUILT DRAWINGS ON THE JOB SITE FOR DISTRIBUTION TO THE ENGINEER UPON
- COMPLETION.
- 14. CONTRACTOR SHALL PROVIDE AS-BUILT SURVEY FOR COMPLETED SITE. CONSULT ENGINEER FOR SPECIFIC REQUIREMENTS
- 15. THE GENERAL CONTRACTOR SHALL BE RESPONSIBLE FOR VERIFYING POSTAL DELIVERY METHOD WITH THE LOCAL JURISDICTION. IF A PHYSICAL MAILBOX IS REQUIRED, THE GENERAL CONTRACTOR IS RESPONSIBLE FOR THE PURCHASE, LOCATION PLACEMENT, AND INSTALLATION.
- 16. ALL PAVEMENT MARKINGS, SIGNAGE, AND TRAFFIC CONTROL SHALL CONFORM TO THE LOCAL DEPARTMENT OF
- TRANSPORTATION AND THE MUTCD STANDARDS, CURRENT EDITION, UNLESS NOTED OTHERWISE. ALL CURBING CURB TO BE PAINTED YELLOW WHERE LESS THAN 6" (TYP)
- 18. IF PAVEMENT IS CONCRETE, ADD 4" WIDE SAFETY YELLOW STRIPE AT EDGE OF ALL SIDEWALK BORDERING PAVEMENT.

# **GENERAL UTILITY NOTES**

City of Raleigh Development Approval

- WATER AND SEWER CONSTRUCTION SHALL BE PERFORMED IN ACCORDANCE WITH ALL LOCAL CODES AND SPECIFICATIONS.
- THE CONTRACTOR SHALL PAY ALL FEES AND OBTAIN PERMITS.
- ALL EXISTING UNDERGROUND UTILITY LOCATIONS ARE APPROXIMATE AND ARE BASED ON BEST INFORMATION AVAILABLE. ADDITIONAL UTILITIES MAY BE PRESENT. SHOULD UNCHARTED UTILITIES BE ENCOUNTERED DURING EXCAVATION OPERATIONS, THE CONTRACTOR SHALL NOTIFY THE ENGINEER AS SOON AS POSSIBLE FOR INSTRUCTIONS.
- THE CONTRACTOR SHALL NOTIFY THE STATE ONE-CALL SYSTEM AT (811) AT LEAST THREE WORKING DAYS PRIOR TO ANY EXCAVATION AND/OR DEMOLITION.
- MAINTAIN 10-FOOT HORIZONTAL AND 24-INCH VERTICAL SEPARATIONS BETWEEN SANITARY SEWER AND WATER SUPPLY LINES.
- CONTRACTOR SHALL VERIFY THE EXACT LOCATION OF ALL EXISTING UTILITIES WITHIN 14 DAYS OF MOBILIZATION. TAKE CARE TO PROTECT UTILITIES THAT ARE TO REMAIN. REPAIR DAMAGE ACCORDING TO LOCAL STANDARDS AND AT THE CONTRACTORS EXPENSE. COORDINATE ALL CONSTRUCTION WITH THE APPROPRIATE UTILITY COMPANY
- THE CONTRACTOR SHALL BE RESPONSIBLE FOR COORDINATING THE SEQUENCING OF CONSTRUCTION FOR ALL UTILITY LINES SO THAT WATER LINES AND UNDERGROUND ELECTRIC DO NOT CONFLICT WITH SANITARY SEWERS OR STORM INSTALL UTILITIES PRIOR TO FINAL PAVEMENT CONSTRUCTION.
- BACKFILL UTILITY TRENCHES UNDER PAVEMENT AREAS WITH CRUSHED STONE OR GRAVEL. BACKFILL UTILITY TRENCHES IN LAWN AREAS WITH SATISFACTORY FILL MATERIAL COMPACTED TO AT LEAST 95% OF MAXIMUM PER ASTM
- ADJUST ALL EXISTING CASTINGS TO MATCH PROPOSED FINISH GRADE
- 10. ALL SANITARY SEWER PIPE SHALL BE SCHEDULE 40 PVC UNLESS NOTED OTHERWISE.
- 11. WATER SERVICE PIPE SHALL BE SDR21 PVC PRESSURE RATING 200 PSI.
- 12. CONTRACTOR IS RESPONSIBLE FOR ALL PUBLIC UTILITY CONNECTIONS (ELECTRIC, WATER, GAS, SEPTIC, SEWER) AS WELL AS PROVIDING ALL INFRASTRUCTURE REQUIRED BY UTILITY COMPANY
- 13. SANITARY SEWER CLEANOUT LIDS SHALL BE HEAVY-DUTY RATED WHEN LOCATED IN PAVEMENT AND WHEN ACCESSIBLE BY VEHICLE, AND MEDIUM-DUTY RATED WHEN IN LANDSCAPED AREAS.
- 14. CONTRACTOR SHALL PROVIDE AS-BUILT SURVEY FOR COMPLETED UTILITIES. CONSULT ENGINEER FOR SPECIFIC
  - REQUIREMENTS. TOP OF PIPE ELEVATIONS WILL BE REQUIRED FOR WATER AND SEWER AT ALL BENDS, APPURTENANCES, FITTINGS, ETC. FOR AS-BUILT SURVEY.

# CITY OF RALEIGH - PLANS AUTHORIZED FOR CONSTRUCTION

Plans for the proposed use have been reviewed for general compliance with applicable codes. This limited review, and authorization for construction is not to be considered to represent total compliance with all legal requirements for development and construction. The property owner, design consultants, and contractors are each responsible for compliance with all applicable City, State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to permit any violation of City, State or Federal Law. All Construction must be in accordance with all Local, State, and Federal Rules and Regulations. This approval of this electronic document is only valid if the document has not been modified and the digital signature below is valid:

# **EROSION AND SEDIMENT CONTROL NOTES**

- CONSTRUCT TEMPORARY EROSION CONTROL AS SHOWN ON THE DRAWINGS PRIOR TO BEGINNING GRADING OPERATIONS ALL LOCATIONS OF TEMPORARY EROSION CONTROL DEVICES SHALL BE SUBJECT TO ADJUSTMENT AS DIRECTED BY THE ARCHITECT/ENGINEER.
- PROVIDE TEMPORARY SEEDING AND MULCH ON STOCKPILES AND ALL OTHER AREAS OF THE SITE THAT WILL REMAIN
- UNDISTURBED FOR 14 DAYS OR MORE.
- SILT BARRIERS SHALL BE CLEANED OF ACCUMULATED SEDIMENT WHEN APPROXIMATELY 50% FILLED. REPLACE DAMAGED AND WORN OUT SILT BARRIERS AS DIRECTED BY THE ENGINEER OR AS NECESSARY PER THE SWPPP
- WHEN THE TEMPORARY EROSION CONTROL DEVICES ARE NO LONGER REQUIRED FOR THE INTENDED PURPOSE (IN THE ENGINEER'S OPINION), THEY SHALL BE REMOVED.
- ALL DRAINAGE STRUCTURES, PIPES WITHIN THE LIMITS OF CONSTRUCTION AND DETENTION PONDS SHALL HAVE SEDIMENT REMOVED PRIOR TO FINAL ACCEPTANCE. THE CONTRACTOR SHALL PROVIDE BARRICADES, FENCING, AND OTHER DEVICES TO KEEP UNAUTHORIZED PERSONNEL
- FROM THE PROJECT SITE AND WORK ZONES AND TO DIRECT TRAFFIC TO EXISTING PARKING AS NEEDED. STAGING LOCATION FOR CONSTRUCTION EQUIPMENT AND MATERIALS SHALL BE COORDINATED WITH AND APPROVED BY THE OWNER
- 10. SEE EROSION CONTROL DETAILS FOR LOCAL NOTES AND STANDARDS ALONG WITH SIZING CALCULATIONS FOR INDIVIDUAL PRACTICES.

# **GRADING AND DRAINAGE NOTES**

- TOPSOIL SHALL BE STRIPPED FROM ALL CUT AND FILL AREAS, STOCKPILED AND REDISTRIBUTED OVER GRADED AREAS TO A MINIMUM DEPTH OF 6 INCHES. MAKE STOCKPILES FREE DRAINING AND PROVIDE EROSION AND SEDIMENTATION CONTROLS AROUND STOCKPILES
- SATISFACTORY TOPSOIL IS DEFINED AS SOIL BEING FREE OF SUBSOIL, CLAY LUMPS, STONES, OTHER OBJECTS OVER 1
- INCH IN DIAMETER, OR CONTAMINANTS. ALL GRADED AREAS SHALL BE HAVE STABILIZATION APPLIED WITHIN 15 DAYS AFTER GRADING IS COMPLETED.
- 4. STABILIZED AREAS SHALL HAVE NO BARE SPOTS.
- ALL SITE OPEN SPACE NOT OTHERWISE PAVED TO BE STABILIZED PER LANDSCAPE PLAN L2.1.
- 6. AFTER STRIPPING TOPSOIL, PROOFROLL SUBGRADE WITH A LOADED DUMP TRUCK WITH A MINIMUM WEIGHT OF 16 TONS. FINISH GRADE TOLERANCES ARE 0.10 FOOT ABOVE OR BELOW DESIGN ELEVATIONS.
- THE CONTRACTOR SHALL PROTECT ALL TREES DESIGNATE TO REMAIN. DO NOT OPERATE OR STORE HEAVY EQUIPMENT, NOR HANDLE/STORE MATERIALS WITHIN DRIPLINES OF TREES.
- TOP OF GRATE ELEVATIONS FOR CURB INLETS ARE GIVEN TO THE CENTER OF THE INLETS AT THE FACE OF CURB. THE GRATES SHALL SLOPE LONGITUDINALLY WITH THE PAVEMENT GRADE. ADJUST THE CASTING TO FALL ALONG THE CURB
- THE CONTRACTOR SHALL VERIFY THE EXACT LOCATION OF ALL EXISTING UTILITIES, PROTECT UTILITIES TO REMAIN, AND REPAIR CONTRACTOR-CAUSED DAMAGE ACCORDING TO LOCAL STANDARDS AT CONTRACTOR'S EXPENSE.
- 11. NOTIFY LOCAL UTILITY LOCATOR SERVICE OF INTENDED EXCAVATION/UTILITY TRENCHING OPERATIONS. SEE GENERAL UTILITY NOTE #4 ON THIS SHEET FOR PHONE NUMBER.
- 12. IN THE EVENT OF ANY DISCREPANCIES FOUND IN THE DRAWINGS OR IF PROBLEMS ARE ENCOUNTERED DURING CONSTRUCTION, THE CONTRACTOR SHALL NOTIFY THE ENGINEER BEFORE PROCEEDING WITH THE WORK.
- 13. THE CONTRACTOR SHALL GIVE ALL NECESSARY NOTICES AND OBTAIN ALL PERMITS.
- 14. SPOT ELEVATIONS AND CONTOURS REPRESENT PROPOSED FINISHED GRADE AND TOP OF FINISHED PAVEMENT.
- 15. CONTRACTORS SHALL VERIFY EXISTING ELEVATIONS AND INVERTS PRIOR TO BEGINNING WORK.
- 16. EXCESS MATERIAL SHALL BE DISPOSED OF BY THE CONTRACTOR OFF THE OWNER'S PROPERTY AT NO ADDITIONAL COST
- 17. CONTOUR LINES AND SPOT ELEVATIONS ARE THE RESULT OF A DETAILED ENGINEERING GRADING DESIGN AND REFLECT THE PLANNED INTENT WITH REGARD TO DRAINAGE. SHOULD THE CONTRACTOR HAVE ANY QUESTION OF THIS INTENT OR
- ANY PROBLEMS WITH THE CONTINUITY OF GRADES, THE ENGINEER SHALL BE CONTACTED PRIOR TO BEGINNING WORK. 18. ALL CURBS AND SIDEWALKS SHALL BE BACKFILLED FLUSH WITH TOPSOIL, AND SEEDED AND MULCHED UNLESS
- OTHERWISE NOTED. 19. ALL PIPES UNDER PAVED AREAS SHALL BE BACKFILLED WITH CRUSHED STONE. ALL PIPES UNDER LAWN AREAS SHALL BE
- BACKFILLED WITH SATISFACTORY MATERIAL, COMPACTED TO 95% OF MAXIMUM PER ASTM D698. SCREENED EXISTING CONDITIONS ITEMS INDICATE A PRE-CONSTRUCTION TOPOGRAPHIC SURVEY PROVIDED BY
- BALLENTINE ASSOCIATES, P.A., (919-929-0481), DATED 08/05/21.
- 21. MAXIMUM SLOPES IN ALL DIRECTIONS OF HANDICAP PARKING SPACES/AISLES SHALL NOT EXCEED 2% 22. EARTHWORK FILL SHALL INCLUDE STRIPPING TOPSOIL AND PLACING ENGINEERED FILL IN MAXIMUM 8" LOOSE MATERIAL
- LIFTS AND COMPACTED TO MAXIMUM DRY DENSITY OF 98% OF STANDARD PROCTOR DENSITY (ASTM D698).
- 23. FINISHED GRADE AT EXTERIOR WALLS SHALL BE A MINIMUM OF 6 INCHES BELOW FINISHED FLOOR AT ALL NON PAVED AREAS.
- 24. ALL HDPE STORM PIPE SHALL BE ADS N-12 ST IB OR APPROVED EQUAL

GEOTECHNICAL REPORT PREPARED BY PARTNER, PROJECT NO. 21-321152.2, DATED 06/23/2021.

25. STORM CLEANOUT LIDS SHALL BE HEAVY-DUTY RATED WHEN LOCATED IN PAVEMENT AND WHEN ACCESSIBLE BY VEHICLE, AND MEDIUM-DUTY RATED WHEN IN LANDSCAPED AREAS.

26. ALL SUBGRADE PREPARATION WITHIN THE CONSTRUCTION AREA SHALL BE COMPLETED IN ACCORDANCE WITH THE

- THE IRRIGATION SYSTEM SHALL BE DESIGNED TO CONFORM TO THE REQUIREMENTS OF THE TOWN OF ROLESVILLE CODE OF
- IRRIGATION SYSTEM TO BE DESIGN BUILD BY CONTRACTOR.
- ALL LATERAL AND SUPPLY LINES SHALL BE CLASS 200 PVC, SIZED FOR FLOW VELOCITIES OF 5 FT./SEC. OR LESS
- PROVIDE TWO " QUICK COUPLING VALVES ON SUPPLY LINE.
- PROVIDE AUTOMATIC DRAIN VALVES AT ALL LOW POINTS ON SUPPLY AND LATERAL LINES.
- PROVIDE TWO PLASTIC SUPPLY LINE MANUAL DRAIN VALVES.
- 7. ACCEPTABLE SYSTEM COMPONENTS:
  - SYSTEM CONTROLLER: HUNTER X-CORE SERIES, TOR0 TMC-212 SERIES, RAIN BIRD RZX SERIES, CONTROLLER SHALL BE LOCATED IN THE RECEIVING AREA NEXT TO THE ELECTRICAL PANEL.
  - B. ZONE CONTROL VALVES: HUNTER PGV SERIES, TORO 250/260 SERIES, RAIN BIRD DV/DVF SERIES
  - C. SPRINKLER HEADS: HUNTER SRM AND PRO SPRAY SERIES, TORO 570Z AND 300 SERIES, RAIN BIRD 1800 AND 3500 SERIES
  - RAIN/FREEZE SENSORS: HUNTER RAIN CLIK PLUS HUNTER FREEZE CLIK, TORO TWRFS RAIN/FREEZE SENSOR OR RAIN BIRD WR2 WIRELESS RAIN/FREEZE SENSOR.

# CONSTRUCTION CLOSE-OUT


- MAINTAIN ONE SET OF MARKED-UP AS-BUILT DRAWINGS ON THE JOB SITE FOR DISTRIBUTION TO THE ENGINEER UPON COMPLETION.
- ANY PLAN SUBSTITUTIONS THAT ARE NOT PREVIOUSLY APPROVED AND FOUND TO BE UNACCEPTABLE BY CIVIL ENGINEER & / OR LANDSCAPE ARCHITECT ARE TO BE RECONSTRUCTED AT CONTRACTOR'S EXPENSE
- ANY WORK REQUIRED TO COMPLETE THE SCOPE OF THIS PROJECT BUT NOT SPECIFICALLY CALLED OUT, SHALL BE CONSIDERED INCIDENTAL TO THE PROJECT. NO ADDITIONAL COMPENSATION SHALL BE ALLOWED FOR THE COMPLETION OF THIS WORK.
- REPAIR OR REPLACE DAMAGE TO EXISTING FACILITIES (CURBS, PAVEMENT, UTILITIES, ETC.) DESIGNATED TO REMAIN, AT NO ADDITIONAL EXPENSE TO THE OWNER. WORK WHICH DOES NOT CONFORM TO THE REQUIREMENTS OF THE CONTRACT WILL BE CONSIDERED UNACCEPTABLE. UNACCEPTABLE WORK, WHETHER THE RESULT OF POOR WORKMANSHIP, USE OF DEFECTIVE MATERIALS, DAMAGE THROUGH
- CARELESSNESS OR ANY OTHER CAUSES, FOUND TO EXIST PRIOR TO THE FINAL ACCEPTANCE OF THE WORK, SHALL BE REMOVED AND REPLACED IN AN ACCEPTABLE MANNER, AS REQUIRED BY THE ENGINEER AND/OR LANDSCAPE ARCHITECT AT THE CONTRACTORS EXPENSE. WORK DONE CONTRARY TO THE INSTRUCTIONS OF THE ENGINEER AND/OR LANDSCAPE ARCHITECT WORK DONE BEYOND THE LINES SHOWN ON THE PLANS, OR ANY EXTRA WORK DONE WITHOUT AUTHORITY WILL NOT BE PAID
- THE CONTRACTOR SHALL PRESERVE AND PROTECT FROM DAMAGE ALL EXISTING MONUMENTATION DURING CONSTRUCTION. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING AND PAYING FOR THE REPLACEMENT OF ANY MONUMENTS DAMAGED OR REMOVED DURING CONSTRUCTION. NEW MONUMENT SHALL BE REESTABLISHED BY A LICENSED SURVEYOR IN THE STATE OF THE PROJECT.
- CONTRACTOR TO VERIFY UTILITY FINAL ACCEPTANCE PROCESS AND COORDINATE WITH THE APPROPRIATE PARTIES. THESE TASKS CAN INCLUDE, BUT ARE NOT LIMITED TO:
  - 7.1. AS-BUILTS 7.2. INSPECTIONS
  - 7.3. TESTING
  - 7.4. CLEANING

  - 7.5. EASEMENT RECORDATION 7.6. OPERATIONS AND MAINTENANCE AGREEMENT
  - CONTRACTOR TO VERIFY GRADING AND DRAINAGE FINAL ACCEPTANCE PROCESS AND COORDINATE WITH THE APPROPRIATE PARTIES. THESE TASKS CAN INCLUDE, BUT ARE NOT LIMITED TO:
  - 8.1. AS-BUILTS
  - 8.2. INSPECTIONS 8.3. EASEMENT RECORDATION
  - 8.4. OPERATIONS AND MAINTENANCE AGREEMENT
  - CONTRACTOR TO VERIFY LANDSCAPE FINAL ACCEPTANCE PROCESS AND COORDINATE WITH THE APPROPRIATE PARTIES. THESE ASKS CAN INCLUDE, BUT ARE NOT LIMITED TO:
  - 9.1. AS-BUILTS 9.2. INSPECTIONS

  - 9.3. MATERIALS APPROVAL BY LANDSCAPE ARCHITECT
  - 9.4. PLANTING LOCATIONS IN REFERENCE TO AS-BUILT UTILITY LOCATIONS (NO TREE PLANTED WITH 10' OF ANY UTILITY
  - LINES)

047488

NC Firm #P-1919



> 0 8 X

ORIGINAL ISSUE DATE: 01/05/22

03/28/2022

04/13/2022

06/22/2022

09/01/2022

10/03/2022

REVISIONS

**REVISION 1** 

**REVISION 2** 

**REVISION 3** 

**REVISION 4** 

**REVISION 5** 

## PARKING CALCULATIONS ROPOSED | AREA REQUIRED MAX PROVIDED **SPACES** USE (SF) PARKING/UNIT SPACES 2 / 1,000 SF DENTAL 4,260 **OFFICE** INCLUDING 2 HC) **BICYCLE** 2/LOT PARKING 1/LOT LOADING SPACE

DATUM INFO

CONDITIONS SHEET, C1.1.

FLOOD MAP INFO

SITE LIGHTING

AND CIVIL PLANS.

O: 978-661-1884

C: 978-404-1333

CONTACT: RYAN HUNT

SITE DATA TABLE

PROPERTY USE:

MIN. LOT WIDTH:

MIN. LOT SIZE:

FIRE LANE

STRIPING -

**ACTUAL LOT WIDTH** 

ACTUAL LOT SIZE:

ELEVATIONS SHOWN REFERENCE THE NORTH

AMERICAN VERTICAL DATUM OF 1988 (NAVD88).

PER F.I.R.M. NO. 3720175800 J, EFFECTIVE 05/02/2006,

GC IS TO SOLICIT LIGHTING BIDS FOR ALL SHELL

BUILDING LIGHTING & SITE LIGHTING FROM THE

CONTACTOR SHALL SUPPLY AND INSTALL THE

EMAIL: RHUNT@STANDARDELECTRIC.COM

PROPERTY ZONED: CO (COMMERCIAL)

BUILDING SETBACKS: FRONT = 20'

SITE AREA 46.173± S.F. = 1.06± ACRES

PROVIDED BUILDING COVERAGE:

BUILDING AREA: 4.260 S.F. GROSS AREA

MIN. GREEN SPACE/OPEN SPACE AREA:

CO (VACANT COMMERCIAL)

ONE-STORY, MAX HEIGHT = 35'-0"

LEFT SIDE = 0'

REAR = 35'

MAX. FLOOR AREA/MAX. BUILDING COVERAGE: N/A

PROVIDED OPEN SPACE AREA: (0.053+ ACRES) 5%+

EXISTING IMPERVIOUS AREA: 0.00 ACRES = 0%

EXISTING PERVIOUS AREA: 1.06 ACRES = 100%

PROPOSED IMPERVIOUS AREA: 0.68 ACRES = 64%

PROPOSED PERVIOUS AREA: 0.36 ACRES = 36%

RIGHT SIDE = 15'

EXTERIOR LIGHTING PACKAGE WHICH CONSISTS OF

ALL LIGHTING SHOWN IN THE SHELL BUILDING PLANS F

OWNERSHIP'S PREFERRED VENDORS ONLY. AWARD (CNTRL

SHALL BE AT THE CONTRACTOR'S DISCRETION. THE STR)

REFERENCE THE SURVEY ON THE EXISTING

THE PROJECT SITE IS LOCATED IN ZONE X.

	STRIPING LEGEND
YELLOW CURBING AND BOLLARDS - PARKING LOT:	SURFACES SHOULD BE CLEAN, DRY AND METAL SURFACES FREE OF RUST. TWO COATS SHERWIN WILLIAMS - KEM4000 ACRYLIC ALKYD ENAMEL SAFETY YELLOW B55Y300

STRIPING -SURFACES SHOULD BE CLEAN, DRY. TOP COAT SHERWIN WILLIAMS -PARKING LOT: PRO MAR TRAFFIC MARKING PAINT YELLOW TM5495 SURFACES SHOULD BE CLEAN, DRY. TOP COAT SHERWIN WILLIAMS -STRIPING -PRO MAR TRAFFIC MARKING PAINT "H.C." BLUE AND WHITE. PARKING LOT

PROJ. NO.: 21040

NOTES SHEET

**ABBREVIATIONS** 

CENTERLINE

DIAMETER

BUILDING

BOTTOM

CLEANOUT

ELEVATION

FORCEMAIN

HIGH-DENSITY

**POLYETHYLENE** 

INVERT ELEVATION

INTERNAL WATER

MATCH EXISTING

MANUAL ON UNIFORM

TRAFFIC CONTROL

NORTH CAROLINA

SLOPE / SOUTH

SEASONAL HIGH

SANITARY SEWER

STAINLESS STEEL

WATER TABLE

SIDEWALK

**TYPICAL** 

WEST

**VOLUME** 

WATER

**ELEVATION** 

TOP OF CURB

**UNLESS NOTED** 

WATER QUALITY

WATER SURFACE

**OTHERWISE** 

ON CENTER

RADIUS

DEPARTMENT OF

TRANSPORTATION

POINT OF CONNECTION

POLYVINYL CHLORIDE

FLUSH

FOOT

INCH

STORAGE

MANHOLE

DEVICES

NORTH

LINEAR FEET

PROPERTY LINE

**APPROXIMATE** 

ARCHITECTURE

**BOTTOM OF CURB** 

CONTROL STRUCTURE

FLARED END SECTION

ΑT

APPROX APPROXIMATE

ARCH

BLDG

BTM

ELEV

FM

MUTCD

NCDOT

POC

S/W

UNO

WQv

5%


100'

145'±

20,000 SF

46,173± SF

SURFACES SHOULD BE CLEAN, DRY. STRIPING TO BE PAINTED RED AND "FIRE LANE NO PARKING" TO BE PAINTED RED OR WHITE. PARKING LOT: | COORDINATE AND CONFIRM SPACING AND PAINT COLOR WITH CITY FIRE MARSHAL INSPECTOR.



enti a M

CORPORATE SEAL C328

OWNER INFORMATION: HAMPTON POINTE ASSOCIATES, LLO 1207 ROSENEATH RD STE 200 RICHMOND, VA 23230-4638 OWNERS REPRESENTATIVE: CHICAGO TITLE COMPANY, LLC MS. L DAWN MARTIN PH. (704) 375-0700 FAX (704) 332-7509


30 11 30


DRIVE ASSOCIATES, SCHOLARS 908


JOB NUMBER: 221027.00 05 AUG 21 SCALE: 1"=40'DDS, EJS DRAWN BY: REVIEWED BY:

SHEET

\_







GROUP 8650 E. STATE ROAD 32 ZIONSVILLE, IN 46077 PHONE: 765-278-6091

ROLESVILLE DENTAL OFFICE WMG DEVELOPMENT, LLC 908 S MAIN ST.


ORIGINAL ISSUE DATE: 01/05/22			
RE	VISIONS:		
1	REVISION 1	03/28/2022	
2	REVISION 2	04/13/2022	
3	REVISION 3	06/22/2022	
4	REVISION 4	09/01/2022	
<u>\$</u>	REVISION 5	10/03/2022	
	-		


PROJ. NO.: 21040


DEMOLITION PLAN

C0.5


IF THIS SHEET DOES NOT MEASURE 24"x36" IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY











IF THIS SHEET DOES NOT MEASURE 24"x36". IT HAS BEEN ENLARGED OR REDUCED, PLEASE ADJUST SCALE ACCORDINGLY















CATCH BASIN

STAPLES ON - 1' CENTERS

Staple -

Staple Check Pattern

DIAGRAM (c)



ROLESVILLE I WMG DEVEL 908 S I ROLESV

047488

PROJ. NO.: 21040

**EROSION AND** SEDIMENT CONTROL **DETAILS** 

IF THIS SHEFT DOES NOT MEASURE 24"x36". IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY.

DETAILS.dwg

EFFECTIVE: 01/31/0

activity being considered compliant with the Ground Stabilization and Materials Handling sections of the NCG01 Construction General Permit (Sections E and F, respectively). The permittee shall comply with the Erosion and Sediment Control plan approved by the delegated authority having jurisdiction. All details and specifications shown on this sheet may not apply depending on site conditions and the delegated authority having jurisdiction.

# SECTION E: GROUND STABILIZATION

flatter than 4:1 14 -10 days for Falls Lake Watershed unless	Required Ground Stabilization Timeframes				
swales, ditches, and perimeter slopes  (b) High Quality Water (HQW) Zones  7 None  (c) Slopes steeper than 3:1  7 If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed  -7 days for slopes greater than 50' in length and with slopes steeper than 4:1  -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones  -10 days for Falls Lake Watershed  -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones flatter than 4:1  -10 days for Falls Lake Watershed  -10 days for Falls Lake Watershed unless	Site Area Description many calendar days after ceasing		many calendar days after ceasing	Timeframe variations	
(c) Slopes steeper than 3:1  7 If slopes are 10' or less in length and are not steeper than 2:1, 14 days are allowed  -7 days for slopes greater than 50' in length and with slopes steeper than 4:1  -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed  -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed -7 days for perimeter slopes and HQW Zones -10 days for Falls Lake Watershed unless	(a)	swales, ditches, and	7	None	
7 not steeper than 2:1, 14 days are allowed  -7 days for slopes greater than 50' in length and with slopes steeper than 4:1 -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed  -7 days for perimeter dikes, swales, ditches, perimeter dikes, swales, ditches, perimeter dikes, swales, ditches, perimeter slopes and HQW Zones flatter than 4:1  14 days are allowed  -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed unless	(b)	• ,	7	None	
length and with slopes steeper than 4:1	(c)		7	not steeper than 2:1, 14 days are	
(e) Areas with slopes flatter than 4:1 ditches, perimeter slopes and HQW Zones -10 days for Falls Lake Watershed unless	(d) Slopes 3:1 to 4:1 14		14	length and with slopes steeper than 4:1 -7 days for perimeter dikes, swales, ditches, perimeter slopes and HQW Zones	
there is zero slope	(e)		14	ditches, perimeter slopes and HQW Zones	

surface stable against accelerated erosion until permanent ground stabilization is achieved. GROUND STABILIZATION SPECIFICATION

practicable but in no case longer than 90 calendar days after the last land disturbing

activity. Temporary ground stabilization shall be maintained in a manner to render the

Stabilize the ground sufficiently so that rain will not dislodge the soil. Use one of the echniques in the table below **Temporary Stabilization** 

 Permanent grass seed covered with straw or Temporary grass seed covered with straw or other mulches and tackifiers Hydroseeding Rolled erosion control products with or

other mulches and tackifiers Geotextile fabrics such as permanent soil reinforcement matting without temporary grass seed

 Appropriately applied straw or other mulch
 Shrubs or other permanent plantings covered Plastic sheeting with mulch · Uniform and evenly distributed ground cover sufficient to restrain erosion Structural methods such as concrete, asphalt or

retaining walls Rolled erosion control products with grass seed **POLYACRYLAMIDES (PAMS) AND FLOCCULANTS** 

Select flocculants that are appropriate for the soils being exposed during

construction, selecting from the NC DWR List of Approved PAMS/Flocculants. Apply flocculants at or before the inlets to Erosion and Sediment Control Measures. Apply flocculants at the concentrations specified in the NC DWR List of Approved

Store flocculants in leak-proof containers that are kept under storm-resistant cover

PAMS/Flocculants and in accordance with the manufacturer's instructions. Provide ponding area for containment of treated Stormwater before discharging

or surrounded by secondary containment structures.

# **EQUIPMENT AND VEHICLE MAINTENANCE**

Maintain vehicles and equipment to prevent discharge of fluids.

Provide drip pans under any stored equipment. 3. Identify leaks and repair as soon as feasible, or remove leaking equipment from the

4. Collect all spent fluids, store in separate containers and properly dispose as hazardous waste (recycle when possible).

6. Bring used fuels, lubricants, coolants, hydraulic fluids and other petroleum products

Remove leaking vehicles and construction equipment from service until the problem has been corrected.

to a recycling or disposal center that handles these materials.

# ITTER, BUILDING MATERIAL AND LAND CLEARING WASTE

Never bury or burn waste. Place litter and debris in approved waste containers. Provide a sufficient number and size of waste containers (e.g dumpster, trash receptacle) on site to contain construction and domestic wastes

Locate waste containers at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available

. Locate waste containers on areas that do not receive substantial amounts of runoff from upland areas and does not drain directly to a storm drain, stream or wetland. Cover waste containers at the end of each workday and before storm events or

provide secondary containment. Repair or replace damaged waste containers. . Anchor all lightweight items in waste containers during times of high winds. Empty waste containers as needed to prevent overflow. Clean up immediately if

9. On business days, clean up and dispose of waste in designated waste containers.

containers overflow. Dispose waste off-site at an approved disposal facility.

PAINT AND OTHER LIQUID WASTE Do not dump paint and other liquid waste into storm drains, streams or wetlands. 2. Locate paint washouts at least 50 feet away from storm drain inlets and surface waters unless no other alternatives are reasonably available.

Contain liquid wastes in a controlled area.

 Containment must be labeled, sized and placed appropriately for the needs of site. Prevent the discharge of soaps, solvents, detergents and other liquid wastes from construction sites.

# PORTABLE TOILETS

Install portable toilets on level ground, at least 50 feet away from storm drains, streams or wetlands unless there is no alternative reasonably available. If 50 foot offset is not attainable, provide relocation of portable toilet behind silt fence or place on a gravel pad and surround with sand bags.

Provide staking or anchoring of portable toilets during periods of high winds or in high foot traffic areas. Monitor portable toilets for leaking and properly dispose of any leaked material.

Utilize a licensed sanitary waste hauler to remove leaking portable toilets and replace

# with properly operating unit. EARTHEN STOCKPILE MANAGEMEN


Show stockpile locations on plans. Locate earthen-material stockpile areas at least 50 feet away from storm drain inlets, sediment basins, perimeter sediment controls and surface waters unless it can be shown no other alternatives are reasonably

Protect stockpile with silt fence installed along toe of slope with a minimum offset of five feet from the toe of stockpile.

Provide stable stone access point when feasible.

l. Stabilize stockpile within the timeframes provided on this sheet and in accordance with the approved plan and any additional requirements. Soil stabilization is defined as vegetative, physical or chemical coverage techniques that will restrain accelerated erosion on disturbed soils for temporary or permanent control needs.





# **CONCRETE WASHOUTS**

Do not discharge concrete or cement slurry from the site. Dispose of, or recycle settled, hardened concrete residue in accordance with local

and state solid waste regulations and at an approved facility. Manage washout from mortar mixers in accordance with the above item and in addition place the mixer and associated materials on impervious barrier and within lot perimeter silt fence.

Install temporary concrete washouts per local requirements, where applicable. If an alternate method or product is to be used, contact your approval authority for review and approval. If local standard details are not available, use one of the two types of temporary concrete washouts provided on this detail. Do not use concrete washouts for dewatering or storing defective curb or sidewalk

sections. Stormwater accumulated within the washout may not be pumped into or discharged to the storm drain system or receiving surface waters. Liquid waste must be pumped out and removed from project. Locate washouts at least 50 feet from storm drain inlets and surface waters unless it can be shown that no other alternatives are reasonably available. At a minimum.

install protection of storm drain inlet(s) closest to the washout which could receive spills or overflow. Locate washouts in an easily accessible area, on level ground and install a stone entrance pad in front of the washout. Additional controls may be required by the

approving authority. Install at least one sign directing concrete trucks to the washout within the project limits. Post signage on the washout itself to identify this location. Remove leavings from the washout when at approximately 75% capacity to limit

components when no longer functional. When utilizing alternative or proprietary products, follow manufacturer's instructions. At the completion of the concrete work, remove remaining leavings and dispose of

overflow events. Replace the tarp, sand bags or other temporary structural

in an approved disposal facility. Fill pit, if applicable, and stabilize any disturbance caused by removal of washout

# HERBICIDES, PESTICIDES AND RODENTICIDES

Store and apply herbicides, pesticides and rodenticides in accordance with label

Store herbicides, pesticides and rodenticides in their original containers with the label, which lists directions for use, ingredients and first aid steps in case of accidental poisoning

Do not store herbicides, pesticides and rodenticides in areas where flooding is possible or where they may spill or leak into wells, stormwater drains, ground water or surface water. If a spill occurs, clean area immediately. Do not stockpile these materials onsite.

# HAZARDOUS AND TOXIC WASTE

Create designated hazardous waste collection areas on-site.

2. Place hazardous waste containers under cover or in secondary containment. 3. Do not store hazardous chemicals, drums or bagged materials directly on the ground.

# NCG01 GROUND STABILIZATION AND MATERIALS HANDLING

**EFFECTIVE: 04/01/19** 

# SELF-INSPECTION, RECORDKEEPING AND REPORTING

**SECTION A: SELF-INSPECTION** 

Self-inspections are required during normal business hours in accordance with the table below. When adverse weather or site conditions would cause the safety of the inspection personnel to be in jeopardy, the inspection may be delayed until the next business day on which it is safe to perform the inspection. In addition, when a storm event of equal to or greater than 1.0 inch occurs outside of normal business hours, the self-inspection shall be performed upon the commencement of the next business day. Any time when inspections were delayed shall be noted in the Inspection Record

Inspect	Frequency (during normal business hours)	Inspection records must include:
(1) Rain gauge maintained in good working order	Daily	Daily rainfall amounts.  If no daily rain gauge observations are made during weekend holiday periods, and no individual-day rainfall information available, record the cumulative rain measurement for those u attended days (and this will determine if a site inspection needed). Days on which no rainfall occurred shall be recorded "zero." The permittee may use another rain-monitoring devia approved by the Division.
(2) E&SC Measures	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	1. Identification of the measures inspected, 2. Date and time of the inspection, 3. Name of the person performing the inspection, 4. Indication of whether the measures were operating properly, 5. Description of maintenance needs for the measure, 6. Description, evidence, and date of corrective actions taken.
(3) Stormwater discharge outfalls (SDCs)	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	1. Identification of the discharge outfalls inspected, 2. Date and time of the inspection, 3. Name of the person performing the inspection, 4. Evidence of indicators of stormwater pollution such as oil sheen, floating or suspended solids or discoloration, 5. Indication of visible sediment leaving the site, 6. Description, evidence, and date of corrective actions taken.
(4) Perimeter of site	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	If visible sedimentation is found outside site limits, then a record of the following shall be made:  1. Actions taken to clean up or stabilize the sediment that has left the site limits,  2. Description, evidence, and date of corrective actions taken, and  3. An explanation as to the actions taken to control future releases.
(5) Streams or wetlands onsite or offsite (where accessible)	At least once per 7 calendar days and within 24 hours of a rain event ≥ 1.0 inch in 24 hours	If the stream or wetland has increased visible sedimentation or a stream has visible increased turbidity from the construction activity, then a record of the following shall be made:  1. Description, evidence and date of corrective actions taken, an  2. Records of the required reports to the appropriate Division Regional Office per Part III, Section C, Item (2)(a) of this permit
(6) Ground stabilization measures	After each phase of grading	1. The phase of grading (installation of perimeter E&SC measures, clearing and grubbing, installation of storm drainage facilities, completion of all land-disturbing activity, construction or redevelopment, permanent ground cover).  2. Documentation that the required ground stabilization measures have been provided within the required timeframe or an assurance that they will be provided as

soon as possible

NOTE: The rain inspection resets the required 7 calendar day inspection requirement.

# SELF-INSPECTION, RECORDKEEPING AND REPORTING

ECTION B: RECORDKEEPING 1. E&SC Plan Documentation

The approved E&SC plan as well as any approved deviation shall be kept on the site. The approved E&SC plan must be kept up-to-date throughout the coverage under this permit. The following items pertaining to the E&SC plan shall be kept on site and available for inspection at all times during normal business hours.

	Item to Document	Documentation Requirements
	(a) Each E&SC measure has been installed and does not significantly deviate from the locations, dimensions and relative elevations shown on the approved E&SC plan.	Initial and date each E&SC measure on a copy of the approved E&SC plan or complete, date and sign an inspection report that lists each E&SC measure shown on the approved E&SC plan. This documentation is required upon the initial installation of the E&SC measures or if the E&SC measures are modified after initial installation.
	(b) A phase of grading has been completed.	Initial and date a copy of the approved E&SC plan or complete, date and sign an inspection report to indicate completion of the construction phase.
	(c) Ground cover is located and installed in accordance with the approved E&SC plan.	Initial and date a copy of the approved E&SC plan or complete, date and sign an inspection report to indicate compliance with approved ground cover specifications.
	(d) The maintenance and repair requirements for all E&SC measures have been performed.	Complete, date and sign an inspection report.
	(e) Corrective actions have been taken to E&SC measures.	Initial and date a copy of the approved E&SC plan or complete, date and sign an inspection report to indicate the completion of the

2. Additional Documentation to be Kept on Site

In addition to the E&SC plan documents above, the following items shall be kept on the site and available for inspectors at all times during normal business hours, unless the Division provides a site-specific exemption based on unique site conditions that make this requirement not practical:

(a) This General Permit as well as the Certificate of Coverage, after it is received.

(b) Records of inspections made during the previous twelve months. The permittee shall record the required observations on the Inspection Record Form provided by the Division or a similar inspection form that includes all the required elements. Use of electronically-available records in lieu of the required paper copies will be allowed if shown to provide equal access and utility as the hard-copy records.

3. Documentation to be Retained for Three Years All data used to complete the e-NOI and all inspection records shall be maintained for a period of three years after project completion and made available upon request. [40 CFR 122.41]

# PART II, SECTION G, ITEM (4) DRAW DOWN OF SEDIMENT BASINS FOR MAINTENANCE OR CLOSE OUT

Sediment basins and traps that receive runoff from drainage areas of one acre or more shall use outlet structures that withdraw water from the surface when these devices need to be drawn dowr for maintenance or close out unless this is infeasible. The circumstances in which it is not feasible to withdraw water from the surface shall be rare (for example, times with extended cold weather). Non-surface withdrawals from sediment basins shall be allowed only when all of the following criteria have been met:

(a) The E&SC plan authority has been provided with documentation of the non-surface withdrawal and the specific time periods or conditions in which it will occur. The non-surface withdrawal shall not commence until the E&SC plan authority has approved these items, b) The non-surface withdrawal has been reported as an anticipated bypass in accordance with Part III, Section C, Item (2)(c) and (d) of this permit,

(c) Dewatering discharges are treated with controls to minimize discharges of pollutants from stormwater that is removed from the sediment basin. Examples of appropriate controls include properly sited, designed and maintained dewatering tanks, weir tanks, and filtration systems, d) Vegetated, upland areas of the sites or a properly designed stone pad is used to the extent feasible at the outlet of the dewatering treatment devices described in Item (c) above,

(e) Velocity dissipation devices such as check dams, sediment traps, and riprap are provided at the discharge points of all dewatering devices, and (f) Sediment removed from the dewatering treatment devices described in Item (c) above is disposed of in a manner that does not cause deposition of sediment into waters of the United States.

# SELF-INSPECTION, RECORDKEEPING AND REPORTING

Permittees shall report the following occurrences (a) Visible sediment deposition in a stream or wetland.

.. Occurrences that Must be Reported

(b) Oil spills if: They are 25 gallons or more,

They are less than 25 gallons but cannot be cleaned up within 24 hours,

They cause sheen on surface waters (regardless of volume), or

• They are within 100 feet of surface waters (regardless of volume).

) Releases of hazardous substances in excess of reportable quantities under Section 311 of the Clean Water Act (Ref: 40 CFR 110.3 and 40 CFR 117.3) or Section 102 of CERCLA (Ref: 40 CFR 302.4) or G.S. 143-215.85.

(d) Anticipated bypasses and unanticipated bypasses.

(e) Noncompliance with the conditions of this permit that may endanger health or the

# 2. Reporting Timeframes and Other Requirements

After a permittee becomes aware of an occurrence that must be reported, he shall contact the appropriate Division regional office within the timeframes and in accordance with the other requirements listed below. Occurrences outside normal business hours may also be reported to the Department's Environmental Emergency Center personnel at (800) 858-0368.

stream or wetland (b) Oil spills and release of hazardous substances per Ite 1(b)-(c) above (c) Anticipated bypasses [40 CFF 122.41(m)(3)] (d) Unanticipated bypasses [40 CFR 122.41(m)(3)]

Occurrence

deposition in a

Reporting Timeframes (After Discovery) and Other Requirements (a) Visible sediment • Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that contains a description of the sediment and actions taken to address the cause of the deposition. Division staff may waive the requirement for a written report on a case-by-case basis If the stream is named on the NC 303(d) list as impaired for sediment-

related causes, the permittee may be required to perform additional monitoring, inspections or apply more stringent practices if staff determine that additional requirements are needed to assure compliance with the federal or state impaired-waters conditions Within 24 hours, an oral or electronic notification. The notification shall include information about the date, time, nature, volume and location of the spill or release

A report at least ten days before the date of the bypass, if possible The report shall include an evaluation of the anticipated quality and effect of the bypas: Within 24 hours, an oral or electronic notification. • Within 7 calendar days, a report that includes an evaluation of the

quality and effect of the bypass (e) Noncompliance Within 24 hours, an oral or electronic notification. with the conditions • Within 7 calendar days, a report that contains a description of the of this permit that noncompliance, and its causes: the period of noncompliance. may endanger including exact dates and times, and if the noncompliance has not health or the been corrected, the anticipated time noncompliance is expected to environment[40 continue; and steps taken or planned to reduce, eliminate, and CFR 122.41(I)(7)] prevent reoccurrence of the noncompliance. [40 CFR 122.41(I)(6).

Division staff may waive the requirement for a written report on a




# NCG01 SELF-INSPECTION, RECORDKEEPING AND REPORTING

EFFECTIVE: 04/01/19 

(builders, etc.), the financial responsible party must notify Wake County of a new responsible party for that stockpile.

mulching on a continual basis while the stockpile is in use. 1. Establish and maintain a vegetative buffer at the toe of the slope (where practical).



# Required Wake County Basin Removal Sequence

Trial Depth (ft)

29 Bottom Width (ft)

23 Bottom Length (ft)

667 Bottom Area (ft<sup>2</sup>)

1. Schedule a site meeting with the Environmental Consultant to determine if a basin can be removed. Install silt fencing or other temporary erosion control measures as needed prior to removal of the basin.

2. Contact NCDEQ - Raleigh Regional Office (919) 791-4200 to determine the Division of Energy, Mineral and Land Resources contact person to receive dewatering notifications. At least 10 days prior to beginning dewater activity, send Email to NCDEQ-DEMLR contact person and copy Environmental Consultant that met you onsite. The email should include: E&SC Jurisdiction: Wake County, Wake County Project: Name, Number, and Location (city/town), Environmental Consultant Name, and address the following: a)Reason for conversion, b)Basin #, c)Dewatering method, and d) all other necessary info from Part II, Section G, Item 4 of the NCG01. (keep email for your NPDES monitoring documentation

. After receiving positive confirmation from NCDEQ-DEMLR that you may remove the basin OR on ≥ Day 11, whichever is sooner. Remove Basin(s) and associated temporary diversion ditches. If pipes need to be extended, perform this operation at this time. Fine grade area in preparation for

4. Perform seedbed preparation, seed, mulch and anchor any resulting bare areas immediately

5. Install velocity dissipators and/or level spreaders as required on the **Erosion Control Plan.** 

6. When site is fully stabilized, call Environmental Consultant for approval of removing remaining temporary erosion control measures and advice on when site can be issued a Certificate of Completion. Note: A meeting should also be scheduled with the Environmental Consultant to determine when a basin may be converted for stormwater use. Some municipalities

•	nay also require tins.		
*			TEL 919 856 7400 FAX 919 743 4772
WAKE			Sedimentation & Erosion Control
NORTH CAROLINA	Services	336 Fayet	teville St. • P.O. Box 550 • Raleigh, NC 27602

# Effective September 1, 2008

Soil stockpiles shall be located on the approved plan and shall adhere to the following requirements:

a. A 25-foot temporary maintenance and access easement shall be shown around all proposed stockpiles (erosion control measures surrounding the

stockpile shall be shown at the outer limit of this easement). b. Stockpile footprints shall be setback a minimum of 25' from adjacent

c. A note shall be provided on the approved plan that stockpile height shall not exceed 35 feet.

d. Stockpile slopes shall be 2:1 or flatter.

e. Approved BMPs shall be shown on a plan to control any potential sediment loss from a stockpile. Stockpiling materials adjacent to a ditch, drainageway, watercourse, wetland, stream buffer, or other body of water shall be avoided unless an

alternative location is demonstrated to be unavailable. g. Any concentrated flow likely to affect the stockpile shall be diverted to an approved BMP.

h. Off-site spoil or borrow areas must be in compliance with Wake County UDO and State Regulations. All spoil areas over an acre are required to have an approved sediment control plan. Developer/Contractor shall notify Wake County of any offsite disposal of soil, prior to disposal. Fill of FEMA Floodways and Non-encroachment Areas are prohibited except as otherwise provided by subsection 14-19-2 of the Wake County Unified Development Ordinance (certifications and permits required).

# Maintenance Requirements to be Noted on the Plan Seeding or covering stockpiles with tarps or mulch is required and will


reduce erosion problems. Tarps should be keyed in at the top of the slope to keep water from running underneath the plastic. If a stockpile is to remain for future use after the project is complete

k. The approved plan shall provide for the use of staged seeding and

COUNTY

EFFECTIVE: 01/31/0

STREAM BANK -FILTER BAG FOR DEWATERING EXISTING TERRAIN — 8" OF NO. 5 OR 57 STONE DRAINAGE GEOTEXTILE PROVIDE STABILIZED OUTLET TO STREAM BANK. WOOD PALLETS MAY BE USED IN LIEU OF STONE AND GEOTEXTILE AS DIRECTED. A SUFFICIENT NUMBER OF PALLETS MUST BE PROVIDED TO ELEVATE THE ENTIRE FILTER BAG FOR DEWATERING ABOVE NATURAL GROUND. WAKE COUNTY NORTH CAROLINA NOT TO SCALE STANDARD FILTER BAG FOR DEWATERING ACTIVITIES





BASIN SHOULD BE CLEANED OUT WHEN CAPACITY REACHES AN ELEVATION REPRESENTING THAT THE BASIN IS HALF-FULL. 2) THE TARP USED TO PROTECT THE WEIR SHALL BE THE WIDTH SPECIFIED. THE LENGTH OF THE TARP SHALL BE ACCORDING TO AVAILABLE SUPPLY. IF MULTIPLE TARPS ARE TO BE USED, THEN TARPS SHALL BE OVERLAPPED AT LEAST 12". TI UPSTREAM 12" TARP SHALL OVERLAP THE DOWNSTREAM TARP. THE TARP SHALL BE 50 MIL. HEAVY DUTY SILVER TARPAULINS OR EQUIVALENT FOR U.V. RESISTANCE. 5) PROVIDE A MINIMUM OF THREE POROUS BAFFLES TO EVENLY DISTRIBUTE FLOW ACROSS THE BASIN, REDUCING TURBULENCE. I) BAFFLE MATERIAL MUST BE SECURED AT THE BOTTOM AND SIDES USING STAPLES OR BY TRENCHING AS FOR A SILT FENCE. 5) MOST OF THE SEDIMENT WILL ACCUMULATE IN THE FIRST BAY, SO THIS SHOULD BE READILY AVAILABLE FOR MAINTENANCE. 6) DURING THE CONSTRUCTION PHASE OF THE PROJECT, PERMANENT STORMWATER RISER SHALL ONLY DEWATER FROM THE TOP OF PIP
7) POND SHALL NOT BE CONVERTED FOR STORMWATER USE UNTIL APPROVED BY ENVIRONMENTAL ENGINEER.

STANDARD SKIMMER BASIN


047488 NC Firm #P-1919












A-11

0

ORIGINAL ISSUE DATE: 01/05/22 **REVISIONS: REVISION 1** 03/28/2022 **REVISION 2** 04/13/2022 **REVISION 3** 06/22/2022 **REVISION 4** 09/01/2022 **REVISION 5** 10/03/2022

PROJ. NO.: 21040


**EROSION AND** SEDIMENT CONTROL **DETAILS** 




047488

ORIGINAL ISSUE DATE: 01/05/22 03/28/2022 04/13/2022 06/22/2022 09/01/2022

SITE LAYOUT PLAN



21040 - C2.2 ROW PLAN.dwg



SANITARY SEWER INSTALLATION NOTE

**HOURS OF THE BOJANGLES.** 

CONTRACTOR TO CONSTRUCT THE PROPOSED STRUCTURES AND PIPE BEFORE DISCONNECTING THE EXISTING PIPE. CONTRACTOR TO PERFORM CONNECTION DURING NON-PEAK HOURS. CONTRACTOR TO COORDINATE CONNECTION INTERRUPTION WITH THE BOJANGLES TO PERFORM WORK DURING THE CLOSED

CONTRACTOR TO MAINTAIN MINIMUM COVER OF 3' OVER TOP OF PIPE AS REQUIRED BY UTILITY.









DENTAL OF ELOPMENT, I MAIN ST. ROLESVILLE I WMG DEVEL 908 S I ROLES\






PROJ. NO.: 21040

UTILITY PROFILE





Sewer Collection / Extension System

The City of Raleigh consents to the connection and extension of the City's public sewer system as shown on this plan. The material and Construction methods used for this project shall conform to the standards and specifications of the City's Public Utilities Handbook.

S-5169 City of Raleigh Public Utilities Department Permit #


Authorization to Construct See digital signature

# CITY OF RALEIGH - PLANS AUTHORIZED FOR CONSTRUCTION

Plans for the proposed use have been reviewed for general compliance with applicable codes. This limited review, and authorization for construction is not to be considered to represent total compliance with all legal requirements for development and construction. The property owner, design consultants, and contractors are each responsible for compliance with all applicable City, State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to permit any violation of City, State or Federal Law. All Construction must be in accordance with all Local, State, and Federal Rules and Regulations. This approval of this electronic document is only valid if the document has not been modified and the digital signature below is valid:

City of Raleigh Development Approval

IF THIS SHEET DOES NOT MEASURE 24"x36" IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY



21040 - C4.1 GRADING PLAN.dwg





ROLESVILLE [ WMG DEVEL 908 S I ROLES\

OF	ORIGINAL ISSUE DATE: 01/05/22			
RE	REVISIONS:			
1	REVISION 1	03/28/2022		
2	REVISION 2	04/13/2022		
3	REVISION 3	06/22/2022		
4	REVISION 4	09/01/2022		
5	REVISION 5	10/03/2022		

PROJ. NO.: 21040


DRAINAGE PLAN

IF THIS SHEET DOES NOT MEASURE 24"x36" IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY

City of Raleigh Development Approval

# BIORETENTION MDC REQUIREMENT PARAMETERS:

- 1. SEPARATION FROM SHWT IS 3.2 FEET FROM THE BOTTOM OF MEDIA MEETING THE REQUIREMENT OF
- OVER TWO FEET AS SHOWN IN PROFILE BELOW. 2. MAX DEPTH FOR THE DESIGN VOLUME IS 1' ABOVE BOTTOM OF THE . WATER QUALITY VOLUME ELEVATION
- IS 381.00. THIS PROVIDES APROX. 3,500 CUBIC FEET OF STORAGE WHICH IS MORE THAN THE REQUIRED 2,523 CUBIC FEET WATER QUALITY VOLUME. DRAWDOWN IS GREATER THAN 2,600 CF IN THE 2-5 DAY DESIGN PERIOD THROUGH THE SUBGRADE AND UNDERDRAIN. MEDIA SQUARE FOOTAGE = 1,386.
- 3. PEAK ATTENUATION VOLUME MAXIMUM WATER ELEVATION IS 381.97 FEET WHICH IS LESS THAN 24 INCHES ABOVE BOTTOM OF MEETING THE 24" MAXIMUM REQUIREMENT. THE OUTLET RIM ELEVATION IS 1.1 FEET ABOVE PLANTING SURFACE MEETING THE 18" MAXIMUM REQUIREMENT.
- 4. THE UNDERDRAIN WILL BE PROVIDED FOR THIS AREA AS 2 IN/HR INFILTRATION IS NOT MET IN SOME PLACES. A MAJORITY OF THE AREA WILL HAVE AN INFILTRATION RATE OF 3 IN/HR PER THE INFILTRATION TESTING RESULTS. INTERNAL WATER STORAGE (IWS) OF 18" BELOW PLANTING SURFACE IS PROVIDED. SEE OULTET CONTROL STRUCTURE DETAIL BELOW.
- 5. MEDIA DEPTH IS DESIGNED AT 36 INCHES WITH AN INTERNAL WATER STORAGE COMPONENT.
- 6. MEDIA MIX IS AS SHOWN BELOW IN THE BIORETENTION TYPICAL CROSS SECTION DETAIL. 7. THE PHOSPHORUS INDEX (P-INDEX) SHALL NOT EXCEED 30 (DRAINS TO NSW WATERS) AS DEFINED IN 15A NCAC 02B .0202 AS NOTED IN NOTE 9 OF THE BIORETENTION TYPICAL CROSS SECTION NOTES.
- 8. NO MECHANICALLY COMPACTED MEDIA OR SUBGRADE IS ALLOWED PER THIS DESIGN.
- 9. MAINTENANCE OF THE MEDIA WILL BE PER O&M MANUAL FOR THE SITE WHICH REQUIRES A MAINTENANCE OF AT LEAST 1 INCH PER HOUR INFILTRATION RATE. PLEASE SEE O&M MANUAL
- 10. LANDSCAPING IS USING NON-CLUMPING, DEEP ROOTED SOD. PLANTING AND SEEDING PER LANDSCAPE PLAN ON SHEET L2.1. ASSOCIATED DETAILS PROVIDED ON L5.1.
- 11. SOD IS BEING USED FOR THIS DESIGN, NO MULCH REQUIRED.
- 12. CLEANOUTS ARE PROVIDED AT THE END OF EACH UNDERDRAIN. PVC PIPES EXTEND AT LEAST 2 FEET OUT OF THE GROUND WITH CAPS AS REQUIRED.



BIORETENTION OUTLET CONTROL STRUCTURE OCS 3.2

INSTALLED PER PLANS.

## WATER QUALITY VOLUME WSE = 381.00 **EMBANKMENT** MAX WSE = 381.97 36 INCHES OF EXISTING GRADE SPILLWAY ELEVATION = 382.00 BIORETENTION BOTTOM OF = 380.00 CLEANOUT MEDIA PER DETAIL BOTTOM OF MEDIA = 377.00 PROPOSED GRADE -THIS SHEET SHWT ELEVATION = 374.0± - EMERGENCY IWS ELEVATION = 378.50 CAPPED CLEANOUT OVERFLOW 1-YR PEAK WSE = 381.35 RIM 2' ABOVE BED QUALITY VOLUME **ELEVATION** = 382.00 10-YR PEAK WSE = 381.61 **BETWEEN 380.00** 100-YR PEAK WSE = 381.97 AND 381.00 - MAX WSE = 381.97 BTM OF BASIN = 380.00 WATER QUALITY VOLUME WSE 381.00. - NO MECHANICAL COMPACTION ALLOWED FOR MEDIA OR SUBGRADE. OUTLET CONTROL THE MEDIA SHALL NOT BE WATERED OR STRUCTURE CB 3.2 WALKED ON IT AS IT IS PLACED. RIM = 381.10'(NO ORIFICE, <u>6" PERFORATED -</u> UNDERDRAIN ONLY) UNDERDRAIN 6" SAN. — 18" HDPE -APPROXIMATE SHWT **ELEVATION OF**

**BIORETENTION PROFILE** 

SCALE H:1"=20'; V:1"=4'

CONTRACTOR TO AVOID RUNNING OVER BIORETENTION BASIN AREA WITH HEAVY MACHINERY TO AVOID OVER COMPACTION IMPACTING THE SOILS INFILTRATION RATES.

- 1. FILTER MEDIA SHALL CONSIST THE FOLLOWING: 70%-85% SAND; 8%-10% SILT + CLAY, WITH NO MORE THAN 10% CLAY; AND 5% TO 10% ORGANIC MATTER. FILTER MEDIA SHALL HAVE A CATION EXCHANGE CAPACITY OF GREATER THAN 10 meq/100 g, AND A MINIMUM INFILTRATION RATE OF 1 TO 2 INCHES PER HOUR. A RATIO OF 50% SAND, 30% TOPSOIL AND 20% ACCEPTABLE LEAF COMPOST IS RECOMMENDED FOR TREE PLANTING AREAS. (ASTM C33, AASHTO M 6/M 80, ASTM C330, AASHTO M195, OR EQUIVALENT.)
- 2. UNDERDRAIN SHALL BE 6 INCH CORRUGATED HDPE PIPE WITH § PERFORATIONS AT 6" ON CENTER, WITH A MINIMUM OF 4 HOLES PER ROW AROUND THE CIRCUMFERENCE OF THE PIPE. SLOPE PIPE AT 0.5% MINIMUM.
- 3. PROVIDE CLEANOUTS AT THE END OF UNDERDRAIN LINES.
- 4. FILTER MEDIA DEPTH SHALL BE 36-INCHES DEEP MINIMUM FOR BIORETENTION. 5. THE CONTRACTOR SHALL TAKE PHOTOGRAPHS DURING EACH PHASE OF INSTALLATION TO DEMONSTRATE PROPER MEDIA AND GRAVEL DEPTHS WERE
- BIORETENTION FACILITY MUST MEET ALL REQUIREMENTS FROM THE NCDEQ STORMWATER DESIGN MANUAL. SEE C-2 BIORETENTION CELL FOR MORE INFORMATION. REFERENCE MDC REQUIREMENTS ABOVE FOR FURTHER
- CLEAN OUTS SHALL BE PROVIDED AT THE END OF EACH UNDERDRAIN WITH A CAP AT A MIN. 2' ABOVE PLANT SURFACE (CAP ELEV. 382.00)
- DEPARTMENT OF AGRICULTURE LAB OR EQUIVALENT FOR PHOSPHORUS INDEX (P-INDEX) ANALYSIS. P-INDEX SHALL NOT EXCEED 30 (DRAINS TO NSW WATERS) AS DEFINED IN 15A NCAC 02B .0202. SUBMIT P-INDEX RESULTS TO ENGINEER PRIOR TO CONSTRUCTION.

**BIORETENTION TYP. CROSS SECTION** 

ĪĒ. 376.42

FOLLOW ALL NC DEQ MANUAL STANDARDS AND DETAILS FOR CONSTRUCTION OF BIORETENTION AND INFILTRATION BMPS



WIDTH VARIES SEE GRADING PLAN

- 2-4" OF SOD

GRADE

SEE L2.1

12"x12" CLEAN, DOUBLE WASHED #57

GEOTETILE (OR APPROVED EUQAL)

LAYER CENTERED ON UNDERDRAIN

STONE (FREE FROM ALL FINES)

SURROUNDED BY MIRAGI 140N

FILTER MEDIA

(SEE NOTE 1)

4" UNDERDRAIN


PROPOSED

PLANTINGS,

(NON-CLUMPING)

**BIORETENTION SECTION A-A** 





ROLESVILLI WMG DEV 908

OR	IGINAL ISSUE DATE:	01/05/22
RE'	VISIONS:	
7	REVISION 1	03/28/2022
7	REVISION 2	04/13/2022
7	REVISION 3	06/22/2022
7	REVISION 4	09/01/2022
7_	REVISION 5	10/03/2022

PROJ. NO.: 21040

BMP PLAN AND PROFILE

City of Raleigh Development Approval

IF THIS SHEFT DOES NOT MEASURE 24"x36". IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY

CITY OF RALEIGH - PLANS AUTHORIZED FOR CONSTRUCTION

Plans for the proposed use have been reviewed for general compliance with applicable codes. This limited review, and authorization for construction is not to be considered to represent total

compliance with all legal requirements for development and construction. The property owner

design consultants, and contractors are each responsible for compliance with all applicable City, State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to

permit any violation of City, State or Federal Law. All Construction must be in accordance with all Local, State, and Federal Rules and Regulations. This approval of this electronic document is only

valid if the document has not been modified and the digital signature below is valid:

NC Firm #P-1919



ROLESVILLE WMG DEVE 908 S ROLE

0	RIGINAL ISSUE DA	ATE: 01/05/22
R	EVISIONS:	
1	REVISION 1	03/28/2022
<u>/2</u> \	REVISION 2	04/13/2022
3	REVISION 3	06/22/2022
4	REVISION 4	09/01/2022
<u></u>	REVISION 5	10/03/2022

PROJ. NO.: 21040

UNDERGROUND BMP MDC REQUIREMENTS

Plans for the proposed use have been reviewed for general compliance with applicable codes. This limited review, and authorization for construction is not to be considered to represent total compliance with all legal requirements for development and construction. The property owner, design consultants, and contractors are each responsible for compliance with all applicable City, State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to permit any violation of City, State or Federal Law. All Construction must be in accordance with all Local, State, and Federal Rules and Regulations. This approval of this electronic document is only

valid if the document has not been modified and the digital signature below is valid:

City of Raleigh Development Approval

FOLLOW ALL NC DEQ MANUAL STANDARDS AND DETAILS FOR



21# FOUR-BPU LAYER PIPE-R1890 CUBES (2# TWO-BPU LAYERS STACK PER PIPE-R CUBE AREA) 23# FOUR-BPU LAYER PIPE-R90 CUBES (2# TWO-BPU LAYERS STACK PER PIPE-R CUBE AREA) 2# FOUR-BPU LAYER PIPE-R424 CUBES (2# TWO-BPU LAYERS STACK PER PIPE-R CUBE AREA)

INSTALLED WITH NO COVER STONE, 6" BASE STONE, 36" WIDE STONE BETWEEN CHAMBERS AND 18" WIDE PERIMETER STONE, 40% STONE VOID

INSTALLED PIPE-R<sup>™</sup> SYSTEM VOLUME: 5,953 CF.

INSTALLED PIPE-R<sup>™</sup> SYSTEM EXCAVATED AREA: 2,342 SF.


INSTALLED PIPE-R<sup>™</sup> SYSTEM PERIMETER: 368 FT.

# PROPOSED ELEVATIONS

MAXIMUM ALLOWABLE GRADE (TOP OF PAVED/UNPAVED):	386.00'
MINIMUM ALLOWABLE GRADE (UNPAVED WITH TRAFFIC):	381.40'
MINIMUM ALLOWABLE GRADE (BASE OF FLEXIBLE PAVEMENT):	381.40'
MINIMUM ALLOWABLE GRADE (TOP OF RIGID PAVEMENT):	381.40'
MINIMUM ALLOWABLE GRADE (UNPAVED NO TRAFFIC):	381.40'
GEOGRID ELEVATION:	380.40'
TOP OF PIPE-R <sup>™</sup> SYSTEM CHAMBER:	379.40'
Ø8" CONNECTING PIPE INVERT:	376.50'
BOTTOM OF PIPE-R <sup>™</sup> SYSTEM CHAMBER:	376.50'
Ø6" UNDERDRAIN PIPE INVERT:	376.00'
BOTTOM OF STONE (INCLUDED IN STORAGE CALCULATIONS):	376.00'

# **NOTE:**

PROPOSED ELEVATIONS ARE BASED ON THE DRAWINGS PROVIDED AND ARE SUBJECTED TO CHANGES TO ENSURE PROPER GRADE ALIGNMENTS WITH ALL DRAINAGE STRUCTURES AND PIPES. SITE/DESIGN ENGINEER SHOULD ENSURE THAT THE PROPOSED ELEVATIONS MATCH WITH ALL SITE ELEVATIONS, INCLUDING DRAINAGE SYSTEMS. ECS IS NOT RESPONSIBLE FOR THE FAILURE OF SITE/DESIGN ENGINEER TO SPECIFY CORRECT ELEVATIONS FOR DRAINAGE SYSTEMS.



ACCEPTABLE FILL MATERIALS								
	Material Locations	Descriptions	Material Classifications	Compaction/Density Requirement				
I	Bedding: Fill material or stabilized foundation base of the excavation above the subgrade.	Native soil or as specified by the design engineer.  Open-graded, clean, granular soil/aggregate mixtures, less than 35% fines, or processed aggregate. AASHTO M-57 Specifications	Suitable soil class: 1A, 1B, II, and III. AASHTO: A-1, A-3, A-2-4, A-2-5 or USCS: GP, GW, SW, SP, SP-SM, SM, SC	Install and compact in minimum 4" (100 mm) lift to maximum layer. Remove all loose material at the base of the foundation. Use vibratory compactor and level final grade by hand. Minimum density 95% Standard Proctor.				
п	Embedment: Fill material placed between rows of the PIPE-R™ system. Located between the excavation wall and PIPE-R™ system sides. Starts from the base of the PIPE-R™ system, above the bedding.	Angular, crushed stone and stone/sand mixtures; poorly or well-graded sand and gravel, or mixture of sand/gravel. AASHTO M-147 Specifications	Suitable soil class: 1A, 1B, II, and III. AASHTO: A-1, A-3, A-2-4, A-2-5 or USCS: GP, GW, SW, SP, SP-SM, SM, SC	Minimum density of 90% and 95% Standard Proctor for gravels (stones) and sand, respectively. Install and compact in minimum 6" (152.4 mm) lift to maximum layer. Use hand tampers or vibratory compactors.				
ш	Initial Backfill: Fill material starts from the top of the PIPE-R <sup>TM</sup> system and to a minimum of 6" above or as specified by the engineer.	Native soil, soil, or gravel material as specified in the design by the engineer. AASHTO M-147 Specifications	Suitable soil class: 1A, 1B, II, and III. AASHTO: A-1, A-3, A-2-4, A-2-5 or USCS: GP, GW, SW, SP, SP-SM, SM, SC	Install and compact to a minimum of 6" (152.4 mm) above the top of the PIPE-R™ system. Use hand tampers or hand operated vibratory compactors, no heavy equipment. Minimum density of 90% and 95% Standard Proctor for gravels (stones) and sand, respectively.				
IV	Final Backfill: Fill material starts from the top of the initial backfill to the bottom of the pavement layer. Depth as required by AASHTO for roadway design.	Same as above. However, if different from the initial backfill use angular, crushed stone or gravel as specified by the engineer. AASHTO M-147 Specifications	Suitable soil class: 1A, 1B, II, and III. AASHTO: A-1, A-3, A-2-4, A-2-5 or USCS: GP, GW, SW, SP, SP-SM	Compact as required by the engineer. Use plate compactor or roller compactor to achieve specified compaction level.				
v	Pavement: Top layer of the pavement section, resting on the final backfill.	Optional: Rigid or flexible pavement, pervious or impervious pavement	N/A	As specified by the engineer in accordance to pavement type specification and design.				

-GEOGRID OVER SYSTEM WITH 3 FEET ---SEPARATION GEOTEXTILE FABRIC BETWEEN OVERLAP TBD BY DESIGN ENGINEER **SURROUNDING SOIL AND AGGREGATES** PERMEABLE FABRIC WRAPPED —INLET/OUTLET PIPE BY DESIGN ENGINEER AROUND PIPE-R CHAMBER **DESIGN ENGINEER (TBD)** MAINTENANCE PORT ---EMBEDMENT/ PERIMETER AGGREGATE  $\approx$  4,787 ft<sup>3</sup>  $\approx$  1.166 ft<sup>3</sup> Rock Storage Total Storage  $\approx$  5,953 ft<sup>3</sup> ≈ 2,342 ft<sup>2</sup> Installed Perimeter ≈ 368 ft PLAN VIEW FOR FOUR-BPU LAYERS PIPE-R™ RESERVOIR SYSTEM SCALE: 1":10'

t imum layer. Use vibratory ity 95% Standard	DESCRIPTIONS	Original Date 01/18/2022	First Revision Date 05/06/2022		
gravels (stones) 6" (152.4 mm) lift actors.	CH	IGA	IGA		
ve the top of the bratory 0% and 95%	DRW	IGA	IGA		
or or roller	REV	IGA	IGA		
type specification				_	

PROJECT TITLE

Scale: NTS

SHEET

PROJ. NO.: 21040

UNDERGROUND DETENTION DETAILS

ORIGINAL ISSUE DATE: 01/05/22

03/28/2022

04/13/2022

06/22/2022

09/01/2022

**REVISION 1** 

**REVISION 3** 

**REVISION 5** 

NC Firm #P-1919

<u>GA</u>

	ravellient of Site Design Engineer		
EL 381.40'		${f v}$	
EL 380.40' = -			Suitable Final Backfill, Well Graded Soil/Aggregate, Compact in 6" (150mm) Lifts To Min. 95% Std. Proctor Density
EL 380.40 =			
EL 379.40'			——Initial Backfill Material, Well Graded Soil/Aggregate, Compact in 6" (150mm)
			Lifts To Min. 95% Std. Proctor Density
			Double Washed #57 Stone Between Chambers and Around The Perimeter,
			Compact in 6" (150mm) Lifts To Min. 95% Std. Proctor Density (Included
			in System Storage Calc.)
			Minimum AASHTO M-288 CLASS 2
			Geotextile or Equivalent for PIPE-R™ System
EL 376.50'			
EL 376.00'			Fill Aggregate (#57 Stone) Below PIPE-R™ System (Included in System Storage Calc.)

FOUR-BPU LAYERS OF LOAD BEARING CROSS-SECTION PIPE-R™ SYSTEM

THIS IS A GENERIC CADD DETAIL SHOWING THE REFERENCED SECTION OF THE PIPE-R™ RESERVOIR SYSTEM. THE DIMENSIONS AND FIT ARE NOT A SUBSTITUTE FOR PROFESSIONAL JUDGEMENT, AS THE DESIGN ENGINEER IS RESPONSIBLE TO COMPLY FULLY WITH APPLICABLE LAWS AND REGULATIONS GUIDING THE DESIGN AND INSTALLATION OF SUBSURFACE STORMWATER SYSTEMS. ENVIRONMENTAL CONSERVATION SOLUTIONS, LLC. DOES NOT BEAR ANY LIABILITY IN THE USE OF THE GENERIC DETAILS. CITY OF RALEIGH - PLANS AUTHORIZED FOR CONSTRUCTION

Plans for the proposed use have been reviewed for general compliance with applicable codes. This design consultants, and contractors are each responsible for compliance with all applicable City, State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to permit any violation of City, State or Federal Law. All Construction must be in accordance with all Local, State, and Federal Rules and Regulations. This approval of this electronic document is only

valid if the document has not been modified and the digital signature below is valid:

City of Raleigh Development Approval


PLEASE SEE FULL SIZE SHEET FOR ACTUAL SCALING. NOT TO SCALE THIS

FOLLOW ALL NC DEQ MANUAL STANDARDS AND DETAILS FOR CONSTRUCTION OF BIORETENTION AND INFILTRATION BMPS

--PIPE-R™ Reservoir System



IF THIS SHEFT DOES NOT MEASURE 24"x36". IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY



NC Firm #P-1919

ROLESVILLE I WMG DEVEL 908 S I ROLESN

ORIGINAL ISSUE DATE: 01/05/22 **REVISIONS: REVISION 1** 03/28/2022 04/13/2022 **REVISION 2 REVISION 3** 06/22/2022 **REVISION 4** 09/01/2022

10/03/2022

PROJ. NO.: 21040

UNDERGROUND DETENTION DETAILS

PROFILE.dwg

 Handling of product delivered to site shall be performed with appropriate equipment, stored in safe place to avoid damage from other construction activities, and protected from harmful

- · Products shall be assembled onsite into chambers (creation of distinct units of multiple BPUs and/or cubes onsite) by the contractor or delivered as cubes in accordance to the PIPE-R™
- reservoir system installation guide.
- Completely assembled chambers shall be wrapped in geotextile (pervious or impervious) to prevent soil particle migration.
- Manufacturer's representative will be available to guide installing contractors on how to accomplish
- the assembly of the products to create chamber(s).

# CONSTRUCTION REQUIREMENTS

During construction, every effort should be made to limit the parent soil and debris from entering the trench. Any method used to reduce the amount of fines entering the exfiltration trench during construction will extend the life of the system.

- The location and dimensions of the exfiltration trench shall be verified onsite prior to trench construction. All design requirements including trench dimensions and distances to foundations, septic systems, wells, etc., need to be verified.
- . To minimize sealing of the soil surface, the trench shall be excavated with a backhoe rather than front-end loaders or bulldozers whose blades will seal the infiltration soil surface.
- Excavated materials shall be placed at a sufficient distance from the sides of the excavated area to minimize the risk of sidewall cave-ins and prevent the material from re-entering the trench.
- The trench bottom and side walls shall be inspected for materials that could puncture or tear the filter fabric, such as tree roots, and assure they are not present.

# SITE LAYOUT AND EXCAVATION

material from the trench/embankment.

generations.

PIPE-R™ Reservoir System

option, if necessary

- The installing contractor shall follow standard procedures for trench/embankment layout excavation and bed preparation. Apply standard construction practices (OSHA approved procedures) for the entire installation procedure.
- PIPE-R reservoir system shall be installed to meet elevations provided in the design. Design engineer shall ensure that all elevations of structures and pipes connecting to the PIPE-R resrvoir
- Excavated area shall be at least 18 inches (457 mm) wider on all four sides of the PIPE-R™ reservoir system layout to allow for backfilling and compaction equipment.
- · Ensure that sides of excavated trench/embankment remain stable under all working conditions. The slope or support to trench/embankment walls must satisfy all local and national safety
- Ensure that trench/embankment supports provide adequate support to PIPE-R™ reservoir system throughout the installation process. Removal of trench supports shall not cause any disturbance to the installed PIPE-R™ system and
- the foundation and embedment materials. When necessary, trench/embankment supports shall be left in place to provide sufficient support to the foundation . If the trench side walls slough off during excavation or installation, remove all sloughed and loose

PIPE-R™ Operation and Maintenance Guide

are pioneering a new way to approach water treatment and management with systems that are

sustainable for our clients' bottom line and the world around us. In short, water is life - our life.

We live it every day and are excited to build a custom solution which allows you to work with

water in the best way - one that preserves and protects this natural resource for the future

The functionality of any underground retention system relies on its ability to infiltrate water

from entering the system. Sediment removal can be accomplished in three sections of a

Following the NSBB is a manifold that both distributes the clean stormwater runoff to the

The initial sediment control is accomplished using the Nutrient Separating Baffle Box (NSBB)

PIPE-R™ Reservoir System and offers a second sedimentation collection area. Both sediment

collection systems are easily accessible through manholes and inspection ports. The manholes

inspection ports have been placed throughout the PIPE-R™ Reservoir System as a third cleaning

PIPE-R™ reservoir system setup shall comprise of manifold/header pipe connected to a manhole

with sumps, inlet and outlet pipes, PIPE-R reservoir chambers, equalizer pipes, geotextile,

inspection/maintenance ports, fill materials, and optional outlet collection pipe/header for

controlled discharge. If additional pretreatment is required, ECS recommends that the initial

sediment control can be accomplished by installation of these pretreatment BMPs, baffle box -

the Nutrient Separating Baffle Box (NSBB), grate or curb inlet filters with fine screens or trash

guards, inlet protections, or any other pretreatment product approved by regulatory authority.

Following the pretreatment filter is a manifold/header pipe connected to manhole with sump,

that distributes the inflow stormwater into the PIPE-R™ Reservoir System and offers a secondary

effective at removing TSS and has been tested by NJCAT to show good removal efficiency. The

ECS would readily recommend the NSBB as a pretreatment option because it is extremely

results are available upon request from the manufacturer.

and inspection ports are used for inspecting and cleaning the system as necessary. Finally,

from Suntree Technologies. Suntree's NSBB is extremely effective at removing TSS and has been

captured by the system. Suspended solids that enter an underground system can prevent the

infiltration process from taking place along with reducing the storage capacity of the system.

he PIPE-R™ Reservoir System offers a multiple method approach to prevent suspended solids

Water is our most precious resource and a fundamental building block for life on this planet.

Today, the way we work with water is changing and challenging both business and our

# Total excavation depth shall be the sum of the bedding depth, PIPE-R™ reservoir system, initial and final backfill, and if applicable, the top pavement layer depths.

- Preparation of Excavated Site • The base of the excavated site shall be prepared in accordance to the design engineer's specifications on subgrade compaction to support the surcharge loads and provide a stable base
- If excavation is below the intended grade, fill the trench bottom with compatible foundation or
- bedding materials up to the desired grade level and compact to design engineer's specifications. · All rock and unyielding materials encountered at the trench/embankment bottom shall be removed
- and replaced with proper embedment material specified in the drawings. Excavate and remove all unstable materials at the trench bottom and replace with suitably graded
- material (free draining backfill material) as specified by the engineer up to the desired grade level of the designed trench bottom. · Prevent stormwater runoff and surface water from entering the trench/embankment during installation. Maintain groundwater level at least 24 inches (610 mm) below base of PIPE-R™
- reservoir system to provide a stable trench/embankment bottom or as specified by design engineer. Dewatering shall be an option to achieve the design separation between the system base and groundwater elevations.
- Backfill trench/embankment after PIPE-R™ reservoir system installation to prevent disturbance of the system and embedment.

with the required bearing capacity.

- The structural integrity of PIPE-R™ reservoir system is a function of the backfill material placed around the system - interaction between the soil and the structure.
- Installation practices and fill materials must meet the standard specified by AASHTO for buried flexible pipes, ASTM D2321, or as specified by the design engineer.
- See ASTM D2321 or Table for the recommended foundation, backfill, and embedment materials. Maintain a stable, firm and uniform bedding to minimize localized loading and differential settlement along the PIPE-R™ system coverage area. Fill materials shall be free of lumps, clods,
- boulders, frozen matter, organics, and debris. • All fill materials must be firm, stable and achieve the desired density to provide support needed by
- the PIPE-R™ reservoir system for structural integrity and adequate performance. The design engineer is responsible to specify the minimum densities for all fill material - bedding, embedment, initial backfill, and final backfill.
- Contractor shall ensure that a firm, stable, and uniform bedding is provided as required by the

# LINER INSTALLATION

environment. But we believe we can do better. Using natural products and recycled materials, we H-20 loading, is connected to equalizer pipes at predetermined sections of the PIPE-R<sup>TM</sup>

- Design engineer shall ensure that the PIPE-R™ reservoir system is wrapped with a pervious or impervious geotextile liner for exfiltration or storage systems, respectively
- Provide geotextile separator, meeting AASHTO M-288 Class 2 specifications, between layers of different particle sizes to prevent soil migration, which may weaken the layer. The design engineer should specify the geotextile liner on the engineering drawings. Second option, lift the PIPE-R™ cubes from the top using rigging straps, if the excavated area is
- Geotextile liner is wrapped around the PIPE-R™ reservoir system chambers to prevent soil migration and/or water seepage into the reservoir cistern.
- Recommended geotextile liners shall meet AASHTO M-288 Class 2 specifications. Installation of PIPE-R™ reservoir system shall begin with the placement of appropriate geotextile
- (permeable for exfiltration and surficial aquifer recharge, and impermeable for storage and reuse) on the compacted foundation/bedding material.

sedimentation collection area in the sump. Sediment collection systems are easily accessible

sediments, and perform maintenance by extracting the accumulated sediments, as necessary.

Reservoir System, as a third cleaning option. The inspection ports provide access to the bottom

of the amount of sediment in the chambers. If maintenance is required because of the

accumulation of fine sediments, water can be introduced through the ports to agitate the

per the PIPE-R™ reservoir system manufacturer's Design and Installation guides. Design

engineer shall ensure free flowing drainage into and out of the PIPE-R reservoir system by

checking all elevations to achieve hydraulic grade lines. Other related accessories required fo

boots. The installation of the accessories shall be as recommended by the manufacturers to

performance for underground reservoir construction, bulk earthwork, pipe connections, and

Prior and during the installation of a PIPE-R™ reservoir system, coordinate all site construction

activities to prevent negative impact to the integrity of the system. These actions shall include

but not limited to the prevention of loads greater than the design loads on the system; proper

location, if required; prevention of sediments from entering any pretreatment devices and the

reservoir system prior to commencement of operations; and application of only recommended

The frequency of inspections and maintenance PIPE-R™ reservoir system varies by location, and

acts as a recommendation and professional judgement should be used to meet the needs of each

specific site per anticipated sediment load, contributing area, climate, and land use. Follow the

guidelines set forth in the Operation, Maintenance, Inspection, and Cleaning Manuals for the

An initial inspection of the manifold and inspection ports should be completed thirty days after

the initial inspection. If a sediment buildup is seen in the manifold upon inspection of one inch

installation to assess sediment buildup. Inspect the manifold and inspection ports quarterly after

respective pretreatment device used in the project. Request copy from the respective

may be increased per the design engineer, city, county, or state where the system is located.

However, we recommend minimum inspection frequency in the life of the system. This guide

placement of excavated material away from the location of the system; dewatering of the

proper installation including fill materials, geotextile, geogrids, pipe connections with pipe liner

ensure proper installations and operations. Use only skilled workers with the requisite record of

from same ports into a vacuum truck for safe and acceptable means of disposal.

other accessories to perform all installations.

compaction practices on embedment fill and backfill placements.

of the reservoir system to measure the depth of accumulated sediments, which is an indication

ediments and make the fine sediments re-suspend, which then can be vacuumed and collected

It is recommended to perform installation of PIPE-R™ reservoir system as designed by engineer

If required, install additional inspection ports, rising to the top with covers that can withstand the

through manholes and inspection ports for the inspection of collected and accumulated

- · For smaller systems, the geotextile liner shall be laid on the foundation/bedding material where the PIPF-R™ reservoir system will be installed.
- Once the PIPE-R™ reservoir system is in place on top of the liner, wrap the chamber with the remaining geotextile such that all sides and the top are covered with a one foot (0.3 m) overlap
- where two liners meet. Use two-sided adhesive or geotextile wielding to seal geotextile.
- On the other hand, for large projects, a different approach can be adopted in the placement of the
- The first geotextile liner is laid on the foundation/bedding material and wrapped around the PIPE-R™ chambers, but covers a couple of feet on the top. Formula for the size of geotextile liner for the first approach is calculated as
- Length = Length + 2 × Height + 6 feet (1.8 m)
- Width = 2 × Width + 2 × Height + 2 feet (0.6 m)
- o A second geotextile liner is laid over the top of the bundled pipes to create a top cover that overlaps the first liner by at least one foot (0.3 m) on all sides. Formula for the size of geotextile
- liner for the second approach is calculated as Length = Length + 2 × Height + 6 feet (1.8 m)
- Width = Width + 2 × Height + 6 feet (1.8 m)
- In either approach, the sealing on top is made by welding or using double sided tape for reuse systems with an impermeable liner. However, welding or double sided tape is not necessary for

# PIPE-R™ SYSTEM INSTALLATION

filtration system with a permeable liner.

# Installation of Cubes

Cover = Length × Width

- The PIPE-R™ reservoir system may be constructed by placing PIPE-R™ cubes into the excavated area on top of the geotextile liner and/or by placing BPUs side by side and stacking them upon
- PIPE-R™ cubes are available in three standard areas; and can be modified into custom sizes.
- a) 88" x 88" (2235 x 2235 mm) b) 88" x 42" (2235 x 1067 mm)
- c) 42" x 42" (1067 x 1067 mm)
- d) Standard BPUs are 7'4" (2.23 m) long
- The height varies by BPU-Layer increments. Each BPU-Layer is 8.625" (219 mm) high. The maximum allowed number of layers are 7 BPU-Layers for pavements subjected vehicular traffic loads and 10 BPU-Layers for pavements not subjected to vehicular traffic loads.
- There are three options available for the installation of the PIPE-R™ modules into the excavated
- First option, PIPE-R™ cubes shall be lifted from the bottom with standard fork attachments for a skid steer or front-end loader and placed on top of the geotextile liner.
- not large enough to drive into. Lift and place a cube into place on top of the geotextile liner from outside the excavated area.
- o Place two straps through separate pipes approximately 24 inches (610 mm) from the corners of the cube. The straps go through a pipe on the bottom row and extend above the cube.
- o Utilize a spreader bar where the equipment is attached to the straps to keep the straps from

or greater, the system should be cleaned up of sediments.

STEP BY STEP MAINTENANCE PROCEDURES FOR THE PIPE-R™ RESERVOIR SYSTEM Inspect the pretreatment Box for sediment

- a. Follow the O&M requirements set forth by manufacturer in their Operation, Maintenance, Inspection, and Cleaning Manual for the pretreatment device.
- II. Inspect the PIPE-R™ Reservoir System manifold for sediment
- a. Open the manhole and inspection port covers in the manifold where applicable (Be sure to follow OSHA standards for confined space entry if entering a manhole).
- b. Utilize a flashlight to look for sediment accumulation in the manifold. c. Use deep stick to measure elevation difference between new install (or rejuvenated
- system after maintenance) depth and depth at specified inspection intervals for sediment accumulation d. If sediment has accumulated to a level of one inch or more, proceed to section IV. If
- not, please proceed to section VI. III. Inspect the PIPE-R™ Reservoir System for sediment
- a. Open the inspection port covers throughout the system where applicable (Be sure to follow OSHA standards for confined space entry if entering a manhole). b. Utilize a flashlight to look for sediment accumulation in the system.
- not, please proceed to section VI. IV. Cleaning the PIPE-R™ Reservoir System manifold
- a. Utilize a standard culvert cleaning nozzle to move sediment into the sump at the end of

c. If sediment has accumulated to a level of one inch or more, proceed to section V. If

- b. Vacuum the sump as required to remove water and sediment. Proceed to section VI. V. Cleaning the PIPE-R™ Reservoir System
- a Introduce water into the PIPE-R™ Reservoir System through the inspection port. A high-pressure hose can be used for this process. This will suspend any sediment in the system. Remove the hose once when the water level covers the sediment being removed from the system. b. Vacuum the water out of the system to remove the sediment. Proceed to section VI.
- VI. Replace the manhole and inspection port covers.
- VII. Inspect and clean and manholes and catch basins upstream from the PIPE-R™ Reservoir

# crushing the pipe when the cubes are lifted.

- A third option is to build a PIPE-R™ reservoir system by interlocking BPUs.
- o Place the first row of BPUs on the geotextile liner. o Subsequent layer placements shall be in alternate directions up to the design height per the engineering drawings
- o The alternating layers shall create a cube of bundled pipes that are ready to be wrapped with
- the geotextile liner. • The cube of bundled pipes wrapped with appropriate geotextile liner form a reservoir having a
- void space of about 96%, which is referred to as PIPE-R™ reservoir system When the PIPE-R™ reservoir system is completely installed in accordance with the engineering
- Inspection and maintenance ports shall be located as shown in the drawings. At least one inspection/maintenance port shall be installed before the manifold pipe and at the outlet manhole, if applicable. Other ports shall be located on pipe connectors between chambers at intervals of

drawings, wrap the cubes in the geotextile liner as referenced in the liner section above.

# **EMBEDMENT/BACKFILL MATERIALS**

chambers using handheld equipment to avoid damage.

- For multiple rows of PIPE-R™ chambers, adjacent rows shall be separated with embedment materials at minimum of 3 ft. (0.9 m) interval or as specified by the engineer.
- The embedment material is intended to provide lateral support to the installed PIPE-R™ reservoir system from vertical loads (overburden and/or truck loads) to minimize vertical deflections.
- The engineer shall ensure that backfilling procedure shall comply with the minimum standard in ASTM D2321 or regulatory agency.
- Placement of backfill materials must not disturb or damage the installed PIPE-R™ reservoir system. Follow recommendations for compaction provided in ASTM D2321.
- Adopt techniques compatible with materials used in the trench and use compaction equipment suitable with the location - work in and tamp, handheld or work-behind compactor, vibratory compactor, or roller compactor.
- To minimize damage to PIPE-R™ reservoir system, NO heavy equipment (vehicles and construction equipment) should be placed directly on the PIPE-R™ system until a minimum backfill depth established by the engineer is achieved.
- Before using heavy compaction or construction equipment directly over the PIPE-R™ reservoir system, ensure the placement of sufficient backfill to prevent damage, excessive deflections, or other disturbance of the PIPE-R™ reservoir system. Sufficient backfill shall be specified by design engineer or, at a minimum, following the specifications for minimum cover in ASTM D 2321-20.
- Backfill materials shall be free of lumps, clods, boulders, frozen matter, organics, and debris. Install and compact initial backfill materials to a minimum of 6 inches (152 mm) above PIPF-R™
- Install geogrid on the surface of the initial backfill, and subsequent layers of geogrid shall have a minimum 12 in (300 mm) vertical separation. Geogrid is recommended to provide tensile strength to the backfill material above load bearing PIPE-R™ reservoir systems.
- The geogrid shall extend 36 inches (914 mm) over the layout of the installed PIPE-R™ reservoir


pparent Opening Size (AOS)

ASTM D 4751

Geogrid placement in non-traffic load applications is optional, use if specified by the design

	Property	Requirement	Test Result
	Density, Dr [Uncolored resin], grams/cm³ (ASTM D1505); Density, Dp [Colored resin], grams/cm³ (ASTM D1505)	>0.947 Not Specified	>0.949* >0.960
HDPE Resin	Melt Index, grams/10 minutes (ASTM D1238; Condition FR-190/2.16)	≤1.0	0.4700
	Carbon Black Content, % (ASTM D1603)	≥2% and <5%	2.4600
Pipe Workn	nanship (M 252-09; Section 7.1)	Free of foreign inclusions and visible defects (cracks, creases, unpigmented or non-uniformly pigmented pipe)	No foreign inclusions and visible defects observed
- 11 -1	Nominal Size, mm (M 252-09; Section 7.2.1)	(ASTM D1505); (ASTM D1505)  1238; Condition  ≤1.0  1D1603)  ≥2% and <5%  Free of foreign inclusions and visible defects (cracks, creases, unpigmented or non-uniformly pigmented pipe)  tion 7.2.1)  ≥25mm increments from 75mm to 250mm  Between -1.5% and +4.5% of nominal inside diameter  Class 1 or Class 2  Cleanly cut so as not to restrict the inflow of water  ≤3 (≤0.12 inch)  ≤25 (≤1 inch)  f Pipe  ≥20 (≥1 in²/foot)  Not Specified  Not Specified  Not Specified  ≥240 (≥35 lb/in²)  No evidence of wall buckling, cracking, splitting or delamination. No decrease in load with increasing deflection.  No cracking after 24 hours  to plates after  No cracking  ple. Uncolored resin density, Dr. calculated from measured carbon B is the carbon black content in percent.	101.6 (4.00")
Inside Diameter	Diameter Tolerance, % (M 252; Section 7.2.3)		- 0.2 and + 0.2
	Class	Class 1 or Class 2	Class 2
	Appearance	resin], grams/cm² (ASTM D1505); esin], grams/cm² (ASTM D1505); esin], grams/cm² (ASTM D1505); esin], grams/cm² (ASTM D1505) Not Specified  ≤1.0  0.4700  0.4700  0.4700  1.0  0.0  0.0  0.0  0.0  0.0  0.0	Cleanly Cut
	Slot Width, mm		Maximum: 1.5mm (0.060") Average: 1.1mm (0.042")
Perforations (M 252-09; Section 7.4)	Slot Length, mm	≤ 25 (≤ 1 inch)	Maximum: 19.8mm (0.778") Average: 17.2mm (0.678")
Section 7.49	Water Inlet Area, cm <sup>2</sup> /meter of Pipe	≥ 20 (≥ 1 in²/foot)	42 (2 in²/foot)
	Slots per Corrugation Valley	Not Specified	4
	Spacing between Slots	ASTM D1505): ASTM D1505)  ASTM D1505)  Not Specified  S1.0  2.4  Free of foreign inclusions and visible defects (cracks, creases, unpigmented or non-uniformly pigmented pipe)  No foreign inclusions and visible defects (cracks, creases, unpigmented pipe)  No foreign inclusions and visible defects (cracks, creases, unpigmented pipe)  No foreign inclusions and visible defects (cracks, creases, unpigmented pipe)  No foreign inclusions and visible defects (cracks, creases, unpigmented pipe)  No foreign inclusions and visible defects (cracks, creases, unpigmented pipe)  No foreign inclusions and visible defects (cracks, creases, unpigmented pipe)  101.6  101.6  102.2  Class 1 or Class 2  Cleanly cut so as not to restrict the inflow of water  S3 (≤ 0.12 inch)  Average: 1.  Average: 1.  Average: 1.  Average: 1.  Not Specified  Not Specified  Not Specified  Not Specified  Not Specified  No evidence of wall buckling, cracking, splitting or delamination. No decrease in load with increasing deflection.  No evidence of wall buckling, cracking, splitting or delamination. No decrease in load with increasing deflection.  No cracking after 24 hours  No cracking of hour cracking of plates after  No cracking after 24 hours  No cracking of leaf.  No cracking of leaf.  No cracking of leaf or measured carbon black content and is is the carbon black content in percent.	90°; Offset 45° in adjacent valley
	Corrugation Valleys, per meter of Pipe	m³ (ASTM D1505); n² (ASTM D1505); n² (ASTM D1505) 1 D1238; Condition  S=1.0  S=2% and <5%  Free of foreign inclusions and visible defects (cracks, creases, unpigmented or non-uniformly pigmented pipe)  Section 7.2.1)  Section 7.2.3)  Between -1.5% and +4.5% of nominal inside diameter  Class 1 or Class 2  Cleanly cut so as not to restrict the inflow of water  S=3 (≤0.12 inch)  Average: 1.1mn  Average: 1.1mn  Average: 1.1mn  Maximum: 19.8m  Average: 1.72mr  alley  Not Specified  No evidence of wall buckling, cracking, splitting or delamination. No decrease in load with increasing deflection.  No cracking after 24 hours  No cracking observ hours**  No cracking of ample. Uncolored resin density, Dr, calculated from measured carbon black content and foldered CE of the carbon black content in percent.	56
ipe Stiffness at 5% Deflection [1 ASTM D2412 modified per M 2	mold seam parallel to loading plates], kPa 152-09 Section 9.1)	≥ 240 (≥ 35 lb/in²)	403 (58 lb/in²)
ipe Flattening at 20% Deflection ASTM D2412 modified per M 2	n [mold seam parallel to loading plates] 52-09 Section 9.2)	splitting or delamination. No decrease in load	No wall buckling, cracking, splitting or delamination observed Load did not decrease with deflection.
ent Strip ESCR [100% Igepal C ASTM D1693 modified per M 2		No cracking after 24 hours	No cracking observed after 240 hours**
old Temperature Brittleness par onditioning at -4°C for 1 hour] M 252-09 Section 9.4)	rallel plate impact with mold seam parallel to plates after	No cracking	No cracking observed
quation in accordance with AST	usured on test specimens cut from pipe sample. Uncolored re IM D3350: Dr = [Dp-0.0044(CB)] where CB is the carbon bl exceeded the M 252-09 Section 9.2 requirement of 24 hours	ack content in percent.	black content and following

Duamantur				Geotextile	Class 2		
Property	Test Methods Units		Elongatio	on <50%	Elongation	ı ≥50%	
Grab Strength	ASTM D 4632	N (lbF)	1100	(247)	700 (1:	57)	
Sewn Seam Strength	ASTM D 4632	N (lbF)	990 (223)		630 (142)		
Tear Strength	ASTM D 4533	N (lbf)	400	400 (90) 400 (90)		250 (56) 250 (56)	
Puncture Strength	ASTM D 4833	N (lbf)	400				
Ultraviolet Stability (UV)	ASTM D 4355	%		50% after 500 hr	s of exposure		
Dranastas	T-1M-11-1-			Percent In Situ Soil I	PAssing 0.075 mm		
Property	Test Methods	Units	<15	15 to	50	>50	
Permittivity	ASTM D 4991	sec-1	0.5	0.2		0.1	
		I	I				



TYPICAL CROSS-SECTION FOR A LOAD BEARING PIPE-R™ RESERVOIR SYSTEM WITH MORE ROW

	Plan View for PIPE-R™	Concitionition	opecilications, in	05/11/2022	#: ECS//2022/0001
	Plar	-		DATE:	PROJECT #:
	DESCRIPTIONS	Original Date 01/18/2022	First Revision Date 05/06/2022		
)	CHK	IGA	IGA		
	DRW CHK	IGA	IGA		

PROJECT TITLE:

outh Main Street and Louisbu

PIP<u></u>

-R

Scale: NTS

SHEET

0.22 (8.66)

Plan View for PIPE-R <sup>TM</sup> Reservoir System Typ Specifications, Installation Guides and	DATE: 05/11/2022 IGA	PROJECT #: ECS//2022/0001 CHECKED: IGA	NC Firm

ROLESVILL WMG DEN 908 ROL

ORIGINAL ISSUE DATE: 01/05/22 **REVISIONS:** 03/28/2022 **REVISION 1** 04/13/2022 **REVISION 2** 06/22/2022 **REVISION 3** 09/01/2022 **REVISION 4** 

10/03/2022

PROJ. NO.: 21040

**REVISION 5** 

UNDERGROUND DETENTION DETAILS

THIS IS A GENERIC CADD DETAIL SHOWING THE REFERENCED SECTION OF THE PIPE-R™ RESERVOIR SYSTEM. THE DIMENSIONS AND FIT ARE NOT A SUBSTITUTE FOR PROFESSIONAL JUDGEMENT, AS THE DESIGN ENGINEER IS RESPONSIBLE TO COMPLY FULLY WITH APPLICABLE LAWS AND REGULATIONS GUIDING THE DESIGN AND INSTALLATION OF SUBSURFACE STORMWATER SYSTEMS. ENVIRONMENTAL CONSERVATION SOLUTIONS, LLC. DOES NOT BEAR ANY LIABILITY IN THE USE OF THE GENERIC DETAILS.

PLEASE SEE FULL SIZE SHEET FOR ACTUAL SCALING. NOT TO SCALE THIS


CITY OF RALEIGH - PLANS AUTHORIZED FOR CONSTRUCTION

Plans for the proposed use have been reviewed for general compliance with applicable codes. This limited review, and authorization for construction is not to be considered to represent total compliance with all legal requirements for development and construction. The property owner, design consultants, and contractors are each responsible for compliance with all applicable City, State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to permit any violation of City, State or Federal Law. All Construction must be in accordance with all Local, State, and Federal Rules and Regulations. This approval of this electronic document is only

valid if the document has not been modified and the digital signature below is valid:

City of Raleigh Development Approval

FOLLOW ALL NC DEQ MANUAL STANDARDS AND DETAILS FOR CONSTRUCTION OF BIORETENTION AND INFILTRATION BMPS



SEAL 047488

NGINEE 10/07/2022

NC Firm #P-1919

GROUP

8650 E. STATE ROAD 32
ZIONSVILLE, IN 46077
PHONE: 765-278-6091
EMAIL: JACOB@TARR-GROUP.COM

ROLESVILLE DENTAL OFFICE WMG DEVELOPMENT, LLC 908 S MAIN ST. ROLESVILLE, N.C.

ORIGINAL ISSUE DATE: 01/05/22

REVISIONS:

1 REVISION 1 03/28/2022
2 REVISION 2 04/13/2022
3 REVISION 3 06/22/2022
4 REVISION 4 09/01/2022
5 REVISION 5 10/03/2022

PROJ. NO.: 21040

UNDERGROUND DETENTION DETAILS

C4 8


FOLLOW ALL NC DEQ MANUAL STANDARDS AND DETAILS FOR CONSTRUCTION OF BIORETENTION AND INFILTRATION BMPS


State and Federal laws. This specific authorization below is not a permit, nor shall it be construed to permit any violation of City, State or Federal Law. All Construction must be in accordance with all

Local, State, and Federal Rules and Regulations. This approval of this electronic document is only

valid if the document has not been modified and the digital signature below is valid:

City of Raleigh Development Approval





SEAL 047488

NGINEE 10/07/2022

NC Firm #P-1919



ROLESVILLE DENTAL OFFICE WMG DEVELOPMENT, LLC 908 S MAIN ST. ROLESVILLE, N.C.

ORIGINAL ISSUE DATE: 01/05/22

REVISIONS:

1 REVISION 1 03/28/2022
2 REVISION 2 04/13/2022
3 REVISION 3 06/22/2022
4 REVISION 4 09/01/2022
5 REVISION 5 10/03/2022

PROJ. NO.: 21040

CIVIL DETAILS

C5.2

C5.X DETAILS.dwg

COMPACTED TO A DENSITY OF AT LEAST 95% OF THAT OBTAINED BY COMPACTING A SAMPLE OF

THE MATERIAL IN ACCORDANCE WITH AASHTO T-99 AS MODIFIED BY NCDOT 4. THE FINAL I' OF FILL SHALL CONSIST OF ABC MATERIAL COMPACTED TO A DENSITY EQUAL TO 100% OF THAT OBTAINED BY COMPACTING A SAMPLE OF THE MATERIAL IN ACCORDANCE WITH AASHTO T-80 AS MODIFIED BY NCDOT.


5. THE ENTIRE THICKNESS AND VERTICAL EDGE OF CUT SHALL BE TACKED. 6. THE SAME DEPTH OF PAVEMENT MATERIAL WHICH EXISTS SHALL BE REINSTALLED, BUT IN NO


CASE SHALL THE ASPHALT BE LESS THAN 2" THICK. 7. THE ASPHALT PAVEMENT MATERIAL SHALL BE INSTALLED AND COMPACTED THOROUGHLY WITH A SMOOTH DRUM ROLLER TO ACHIEVE A SMOOTH LEVEL PATCH.


8. REFER TO CITY OF RALEIGH STANDARDS FOR TRENCHES AND PIPE BEDDING (S-4 \$ S-5) FOR ADDITIONAL DETAILS. 9. NO HAND PATCHING ALLOWED.

IO. PAVEMENT CUTS WITHIN NCDOT ROW SHALL CONFORM TO THE APPROVED ON SITE ENCROACHMENT PERMIT.

		CITY OF	RALEIGH	
	DEPART	TMENT OF	PUBLIC UTILITIES	
	STA	NDARD	ASPHALT	
	PAVEN	MENT PA	ATCH DETAIL	
WG. NO.	REVISIONS	DATE	REVISIONS	DATE
S-3	D.W.C.	11-1-99	A.B.B.	4-19-04
<i>J</i> -J	RRH	3-30-00	J.P.S.	10-8-10







1. CURB AND GUTTER SHALL BE CONSTRUCTION IN 10-FOOT LENGTHS, OR EXTRUDED AND

THEN SAWCUT AT 10-FOOT INTERVALS TO A DEPTH OF 1-3/4 INCHES. 2. 1/2-INCH EXPANSION JOINTS SHALL BE PROVIDED AT INTERVALS NOT TO EXCEED 50 FEET, AT THE ENDS OF RETURNS AND AT ALL POINTS WHERE THE NEW CURB AND GUTTER ABUTS OTHER CONCRETE STRUCTURES OR INLET CASTINGS.

3. PITCHED CURB & GUTTER TO BE USED WHERE WATER FLOWS AWAY FROM THE CURB FACE. REFER TO GRADING PLAN, C4.1. 10-FOOT LONG TRANSITIONS SHALL BE PROVIDED BETWEEN NORMAL GUTTER AND PITCHED GUTTER.


4. ALL CONCRETE SHALL BE 4,000 PSI (TYP.)


DETAILS.


C5.

5. CURB HEIGHT TO BE 6 INCHES UNLESS OTHERWISE NOTED ON GRADING PLAN, SHEET C3.1 6. CONSTRUCT NORMAL GUTTER SLOPE AT 8% SLOPE WHEN DRAINING TOWARDS CURB. CONSTRUCT PITCHED GUTTER AT 4% SLOPE WHEN DRAINING AWAY FROM CURB. WHERE GUTTER IS IN FRONT OF CURB RAMPS OR ACCESSIBLE ROUTES, CONSTRUCT GUTTER AT 1.5% MAX. SLOPE.

**CURB AND GUTTER** 










INT, ROLESVILLE I WMG DEVEL 908 S I ROLES\

ORIGINAL ISSUE DATE: 01/05/22 **REVISIONS: REVISION 1** 03/28/2022 **REVISION 2** 04/13/2022 **REVISION 3** 06/22/2022 **REVISION 4** 09/01/2022 **REVISION 5** 10/03/2022

PROJ. NO.: 21040

CIVIL DETAILS



APPROVED METHOD FOR EXTENSION OF VALVE BOX

5 1/2"-5 5/8"

10 1/4"-11"

NEW CURB STOP IN

INCREASING ADDRESSES.

CURB STOP BOX

SEE STANDARD W-18 FOR COVER DETAILS.

STANDARD VALVE

COURSE

BOX TOP SECTION TO BE SLIDE SECTION

CONCRETE

BACKFILL

USE 5" SOIL PIPE

FOR EXTENSIONS

STAB-IN C.I. OR D.I.

STANDARD VALVE BOX

WG. NO. REVISIONS


D.W.C.


BOTTOM SECTION


PIPE GASKET


PAVEMENT


TAMPED BACKFILL















3-31-00



CIVIL DETAILS

PROJ. NO.: 21040

ORIGINAL ISSUE DATE: 01/05/22

03/28/2022

04/13/2022

06/22/2022

09/01/2022

10/03/2022

**REVISIONS:** 

REVISION 1


**REVISION 2** 


**REVISION 3** 


**REVISION 4** 

**REVISION 5** 

ROLESVILLE I WMG DEVEL 908 S I ROLESN









ROLESVILLE DENTAL OFFIC WMG DEVELOPMENT, LLC 908 S MAIN ST. ROLESVILLE, N.C.

OR	RIGINAL ISSUE DATE:	01/05/22
RE	VISIONS:	
1	REVISION 1	03/28/2022
2	REVISION 2	04/13/2022
<u>3</u>	REVISION 3	06/22/2022
4	REVISION 4	09/01/2022
5	REVISION 5	10/03/2022

PROJ. NO.: 21040


CIVIL DETAILS


C5.5

SECTION E-E

SECTION F-F

840.16





**BIKE RACK** 



NC Firm #P-1919

ROLESVILLE DENTAL OFFICE WMG DEVELOPMENT, LLC 908 S MAIN ST. ROLESVILLE, N.C.

ORIGINAL ISSUE DATE: 01/05/22					
REVISIONS:					
$\Lambda$	REVISION 1	03/28/2022			
<u> </u>	REVISION 2	04/13/2022			
<u> 3</u>	REVISION 3	06/22/2022			
4	REVISION 4	09/01/2022			
<u>/5\</u>	REVISION 5	10/03/2022			

PROJ. NO.: 21040

CIVIL DETAILS

C5.6

Stamped Asphalt Cable Stamping Patterns

Pattern: Herringbone Item No: CSTA-HB Brick size: 9.75" x 4.75" (24.75 cm x 12.0 cm) Cable size: .325" (.825 cm)

NOTE: CONTRACTOR MAY SELECT A SIMILAR PRODUCT



Pattern Paving Products 1750 Hwy 160 West Unit 101-222 Fort Mill, SC 29708 888-434-8611 toll free 704-996-7248 direct 215-893-4827 fax www.patternpaving.com

CURB END -

TAPER TO FLUSH

AT DRIVE APRON

FLOW LINE OF GUTTER (BEYOND)

BEGIN STAMPED CONCRETE

SECTION WITH STAMPED

(SEE SPEC THIS

SHEET)

SIDEWALK

FLUSH WITH DRIVE APRON

CONCRETE PATTERN

CONCRETE WALK WIDTH VARIES

SEE PLANS CROSS SLOPE SHALL NOT EXCEED 1.5%

SECTION A-A

SECTION B-B

- 6" EXPOSED CURB

SIDEWALK PLACEMENT DETAIL

CONCRETE WALK LENGTH VARIES

SEE PLANS SLOPE SHALL NOT EXCEED 4.5% FLOW LINE OF GUTTER

CONCRETE CURB AND GUTTER (DETAIL 1/C5.3)

PAVEMENT

SURFACE

SIDEWALK

SIDEWALK

FLUSH

BACK OF

CURB

- BASE COURSE


BASE COURSE

BACK OF CURB ELEVATION

TO SIDEWALK VARIES FROM

FLUSH TO 6 INCHES OVER

THE VARIED LENGTHS.








ROLESVILLE DENTAL OFF WMG DEVELOPMENT, L 908 S MAIN ST. ROLESVILLE, N.C.

OF	RIGINAL ISSUE DA	ATE: 01/05/22
RE	VISIONS:	
$ \uparrow $	REVISION 1	03/28/2022
2	REVISION 2	04/13/2022
$\sqrt{3}$	REVISION 3	06/22/2022
4	REVISION 4	09/01/2022
5	REVISION 5	10/03/2022

PROJ. NO.: 21040

CIVIL DETAILS



ОЕ

03/28/2022

04/13/2022

06/21/2022

09/01/2022

10/06/2022

IF THIS SHEET DOES NOT MEASURE 24"x36", IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY.

# LANDSCAPE NOTES

- THE LANDSCAPE PLAN DESCRIBES THE LANDSCAPE PORTION OF THE PROJECT ONLY. SEE OTHER SHEETS FOR SITE IMPROVEMENT INFORMATION.
- 2. THE CONTRACTOR SHALL LOCATE AND VERIFY THE EXISTENCE OF ALL UTILITIES PRIOR TO STARTING WORK. THE CONTRACTOR SHALL CONTACT THE UTILITIES NOTIFICATION CENTER AT LEAST 48 HOURS BEFORE ANY EXCAVATION OR CONSTRUCTION TO REQUEST EXACT FIELD LOCATIONS OF ALL UTILITIES.
- 3. WHEN APPLICABLE, IT IS THE CONTRACTOR'S RESPONSIBILITY TO PROTECT EXISTING TREES TO REMAIN. NO HEAVY EQUIPMENT SHOULD BE PERMITTED TO OPERATE OR BE STORED, NOR ANY MATERIALS TO BE HANDLED OR STORED, WITHIN THE DRIPLINES OF TREES OUTSIDE THE LIMIT OF GRADING
- 4. THE CONTRACTOR IS TO VERIFY THE EXACT LOCATION OF ALL EXISTING UTILITIES AND TO PROTECT UTILITIES THAT ARE TO REMAIN. THE CONTRACTOR SHALL REPAIR ANY DAMAGE ACCORDING TO LOCAL STANDARDS AT THE CONTRACTOR'S EXPENSE. COORDINATE ALL CONSTRUCTION WITH THE APPROPRIATE UTILITY COMPANY.
- CONTRACTOR TO HAVE ALL UTILITIES FIELD LOCATED AND MARKED ON SITE PRIOR TO LANDSCAPE BEING PLANTED.

  UTILITY LOCATION DISCREPANCIES FROM PLANS TO BE IDENTIFIED AND LANDSCAPE ARCHITECT TO BE INFORMED PRIOR
  TO PLANTING. TREES MUST NOT BE PLANTED WITHIN 10' OF ANY UTILITIES.
- 6. CONTRACTOR SHALL HAVE EXISTING AND NEW UTILITY LOCATIONS MARKED, FOR REFERENCE, DURING APPROVAL OF FINAL 32. TREE PLANTING LAYOUT.
- . MINIMIZE DISTURBANCE OUTSIDE SCOPE OF WORK . ANY DAMAGE OUTSIDE SCOPE OF WORK INCURRED DURING CONSTRUCTION SHALL BE REPAIRED BY THE CONTRACTOR TO LIKE NEW CONDITION.
- 8. CONTRACTOR SHALL MAINTAIN IRRIGATION TO EXISTING SOD AND OTHER PLANT MATERIAL TO REMAIN.
- THE CONTRACTOR SHALL SUPPLY ALL PLANT MATERIALS IN QUANTITIES SUFFICIENT TO COMPLETE THE PLANTING SHOWN ON ALL PLANTING PLANS. SHOULD DISCREPANCIES EXIST BETWEEN THE QUANTITIES OR S.F. AREAS PROVIDED IN THE LABEL AND THOSE DRAWN ON THE PLAN, THE PLAN SHALL GOVERN.
- 10. NO PLANT SHALL BE INSTALLED BEFORE ROUGH GRADING HAS BEEN FINISHED AND APPROVED BY THE PROJECT LANDSCAPE ARCHITECT, OR EQUAL.
- ALL PLANTS SHALL HAVE THE SAME RELATIONSHIP TO FINISHED GRADE AS THE PLANT'S ORIGINAL GRADE BEFORE DIGGING, UNLESS OTHERWISE SPECIFIED OR DETAILED.
- 12. ALL PLANTS SHALL BE BALLED AND WRAPPED OR CONTAINER GROWN AS SPECIFIED. NO CONTAINER GROWN STOCK WILL BE ACCEPTED IF IT IS ROOT BOUND. ALL ROOT WRAPPING MATERIAL SHALL BE REMOVED COMPLETELY AT TIME OF
- 13. CUT AWAY ROPES OR WIRES FROM B&B PLANTS. PULL BACK BURLAP FROM TOP OF ROOT BALL. DO NOT ALLOW BURLAP TO BE EXPOSED AT SURFACE. TOTALLY REMOVE BURLAP IF IT IS SYNTHETIC.IF CONTAINER GROWN PLANTS SHOW SIGNS OF BEING ROOT BOUND, SCORE ROOTS VERTICALLY.
- 14. WITH CONTAINER GROWN STOCK, THE CONTAINER SHALL BE REMOVED AND THE CONTAINER BALL SHALL BE CUT THROUGH THE SURFACE IN AT LEAST TWO VERTICAL LOCATIONS.
- 15. DO NOT PLANT TREES WITHIN 10 FEET OF CENTERLINE OF UTILITIES OR WITHIN UTILITY EASEMENTS. IF UTILITY INSTALLATION DIFFERS FROM WHAT PLANS SHOW THEN INFORM LANDSCAPE ARCHITECT AND CIVIL ENGINEER OF CONFLICTING CONDITIONS.
- 16. REFER TO THE DETAILS AND NOTES FOR REQUIRED PLANTING METHODS, SOIL PREPARATION, AND OTHER INFORMATION REGARDING PLANTING.
- 17. CONTRACTOR SHALL BE RESPONSIBLE FOR WATERING NECESSARY FOR INITIAL ESTABLISHMENT OF LANDSCAPE. ALL PLANTS SHALL BE WATERED THOROUGHLY TWICE DURING THE FIRST 24-HOUR PERIOD AFTER PLANTING. ALL PLANTS SHALL THEN BE WATERED WEEKLY OR MORE OFTEN, IF NECESSARY, DURING THE FIRST GROWING SEASON. CONTRACTOR SHALL ALSO BE REQUIRED TO MAINTAIN LANDSCAPE THROUGH SUBSTANTIAL COMPLETION. MAINTENANCE SHALL INCLUDE (BUT IS NOT LIMITED TO) WATERING, MOWING, PRUNING, AND WEEDING.
- 18. PLANT MATERIAL SHALL NOT BE PRUNED UNLESS OTHERWISE INDICATED IN PLANTING SCHEDULE.
- 19. AREAS TO RECEIVE LANDSCAPE SHALL BE TILLED TO A DEPTH OF 12-INCHES. THEN APPLY SPECIFIED SOIL AMENDMENT OVER SURFACE. TILL AREAS AGAIN TO A MINIMUM DEPTH OF 8- INCHES.
- 20. FINISH GRADES IN PLANTING AREAS SHALL BE SET TO INCLUDE THE APPLICATION OF TOPSOIL IN MEETING SPOT ELEVATIONS ON CONTOURS SHOWN ON PLANS. SLOPES SHALL BE SMOOTH AND WORKED. SOIL SHALL NOT BE LEFT IN CLUMP FORM. HOLD FINISHED GRADE OF MULCH A MINIMUM OF 3" BELOW EDGE OF WALK, EDGING, OR CURB.
- 21. PROVIDE AT LEAST (2) 4" DIAMETER SCHEDULE 40 PVC SLEEVES UNDER ALL WALKS AND DRIVES FOR IRRIGATION PIPING AND WIRING, PRIOR TO INSTALLATION OF WALKS AND DRIVES. SITE CONTRACTOR SHALL COORDINATE INSTALLATION OF SLEEVES WITH LANDSCAPE CONTRACTOR. REFER TO APPROVED IRRIGATION PLANS FOR LOCATIONS WHERE SLEEVES ARE REQUIRED.
- 22. STEEL EDGER WITH A ROLLED TOP SHALL SEPARATE ALL SODDED AREAS, BED AREAS, MINERAL MULCH AREAS, NATIVE SEED AREAS, AND AREAS OF POLYMER BOUND AGGREGATE SURFACES. PRODUCT CUT SHEET TO BE SUBMITTED TO LANDSCAPE ARCHITECT FOR APPROVAL PRIOR TO CONSTRUCTION.
- 23. TRANSPLANTED TREES SHALL HAVE THE SAME ASPECT IN FINAL LOCATION (I.E. EXISTING NORTH ASPECT SHALL FACE NORTH IN FINAL LOCATION).
- 24. ALL AREAS DISTURBED BY UTILITY TRENCHING, SITE AND BUILDING CONSTRUCTION SHALL BE STABILIZED WITH SODDING
- AND SEEDING AS SHOWN BY THE PLAN.


  25. IT IS THE LANDSCAPE CONTRACTOR'S RESPONSIBILITY TO CONFIRM MATERIAL QUANTITIES. IN THE EVENT OF A
- DISCREPANCY, THE QUANTITIES SHOWN ON THE PLAN SHALL TAKE PRECEDENCE OVER QUANTITIES SHOWN ON THE PLANT LIST.
- 26. THE LANDSCAPE INSTALLATION SHALL BE COORDINATED WITH THE IRRIGATION INSTALLATION WHEN APPLICABLE.
- 27. THE LANDSCAPE CONTRACTOR SHALL MAINTAIN POSITIVE DRAINAGE AWAY FROM STRUCTURES AND TAKE SPECIAL CARE TO INSURE THAT BED PREPARATION DOES NOT INHIBIT DRAINAGE.
- 28. THE CONTRACTOR SHALL BE RESPONSIBLE FOR BACKFILLING BEHIND THE CURB SO GRADE IS LEVEL WITH TOP OF CURB.
- 29. ALL LAWN AREAS SHALL BE CULTIVATED TO A DEPTH OF 4" PRIOR TO SODDING AND SEEDING. PREPARED SOD AND SEED BEDS SHALL BE FREE FROM STONES OVER 2" DIAMETER AND OTHER DELETERIOUS MATERIAL
- 30. THE LANDSCAPE CONTRACTOR SHALL RAKE SMOOTH ALL SEED OR SOD AREAS PRIOR TO INSTALLATION.
- 31. SODDED AREAS SHALL HAVE NO BARE AREAS. SEEDED AREAS SHALL BE CONSIDERED ACCEPTABLE WHEN FULL COVERAGE OF THE PERMANENT TURFGRASS SPECIES IS ESTABLISHED.
- 32. THE QUANTITIES INDICATED ON THE PLANT LIST AND PLAN ARE PROVIDED FOR THE BENEFIT OF THE CONTRACTOR. THE CONTRACTOR SHALL BE RESPONSIBLE FOR HIS OWN QUANTITY CALCULATIONS AND THE LIABILITY WHICH PERTAINS TO THOSE QUANTITIES AND TO ANY RELATED CONTRACT DOCUMENTS AND/OR PRICE QUOTATIONS. QUESTIONS SHOULD BE DIRECTED TO THE LANDSCAPE ARCHITECT.
- 33. ALL PLANT MATERIALS SHALL BE NURSERY GROWN, UNLESS OTHERWISE NOTED AND SHALL COMPLY WITH THE AMERICAN STANDARD FOR NURSERY STOCK: ANSI Z-60.1; LATEST EDITION, FOR SIZE AND QUALITY.
- 34. IT IS THE LANDSCAPE CONTRACTOR'S RESPONSIBILITY TO CONFIRM MATERIAL QUANTITIES. IN THE EVENT OF A DISCREPANCY, THE QUANTITIES SHOWN ON THE PLANT LIST.
- 35. NO SUBSTITUTIONS AS TO TYPE, SIZE, OR SPACING OF PLANT MATERIALS SPECIFIED ON THIS PLAN MAY BE MADE WITHOUT THE WRITTEN APPROVAL OF THE LANDSCAPE ARCHITECT. CONTACT LANDSCAPE ARCHITECT.
- 36. SOIL USED FOR PLANTING SHALL CONSIST OF 5 PARTS TOPSOIL, 1 PART SAND AND 2 PARTS ORGANIC MATTER, MIXED WITH I POUND OF FERTILIZER PER CUBIC YARD.
- SAND SHALL BE CLEAN MASONRY SAND.
   ORGANIC MATTER SHALL BE PEAT MOSS, OR WELL COMPOSTED PINE BARK, OR APPROVED EQUAL AND SHALL BE
- FINELY GROUND AND FREE OF WEEDS.

  ALL FERTILIZER SHALL BE 10-10-10 WITH MINOR ELEMENTS. FERTILIZER SHALL HAVE 40-50% OF ITS TOTAL NITROGEN IN
- A WATER INSOLUBLE FORM.
- 7. PRE-EMERGENT HERBICIDE SHALL BE APPLIED TO ALL PLANT BEDS AND SOD AREAS PRIOR TO INSTALLATION. TREFLAN OR AN APPROVED EQUAL SHALL BE USED.

- 38. ALL PLANT BEDS SHALL HAVE A MINIMUM OF 3" DEEP MULCH. ALL MULCH TYPE SAMPLES TO BE SUBMITTED TO LANDSCAPE ARCHITECT FOR APPROVAL, PRIOR TO INSTALLATION.
  - MULCH TYPE 1: 1.5" LOCAL RIVER ROCK. COLOR: MIX OF BEIGE, GREY, BROWN. SOIL SEPARATOR FABRIC REQUIRED.
  - MULCH TYPE 2: 3" INORGANIC ANGULAR FACE ROCK MULCH. COLOR: MIX OF BEIGE, GREY, BROWN. SOIL SEPARATOR FABRIC REQUIRED.
  - MULCH TYPE 3: NCDOT CLASS B RIP RAP. SOIL SEPARATOR FABRIC REQUIRED.
  - <u>MULCH TYPE 4:</u> FINE-GROUND SHREDDED HARDWOOD BARK MULCH DOUBLE-GROUND, PARTIALLY COMPOSTED, AND FREE OF GROWTH OR GERMINATION INHIBITING INGREDIENTS. PH RANGE 6.0-7.0
- 30. TREES PLANTED IN LAWN AREA TO HAVE A 3'-0" RADIUS MULCH BED AROUND THE BASE. MULCH TO BE MULCH TYPE 1.
- 31. THE LANDSCAPE CONTRACTOR WILL NOT BE RESPONSIBLE FOR PLANT MATERIAL THAT HAS BEEN DAMAGED BY VANDALISM, FIRE, RELOCATION, WILDLIFE, THEFT, SEVERE WEATHER OR OTHER ACTIVITIES BEYOND THE LANDSCAPE CONTRACTOR'S CONTROL.
- 32. PRIOR TO FINAL PAYMENT, THE LANDSCAPE CONTRACTOR SHALL PROVIDE THE OWNER WITH COMPLETE WRITTEN INSTRUCTIONS ON PROPER CARE OF ALL SPECIFIED PLANT MATERIALS.
- 33. ALL PLANT MATERIAL SHALL BE GUARANTEED FOR ONE YEAR FROM DATE OF FINAL ACCEPTANCE.
- 34. ALL REPLACEMENTS SHALL BE OF THE SAME TYPE, SIZE, AND QUALITY AS SPECIFIED ON THE PLANT LIST, UNLESS APPROVED OTHERWISE IN WRITING BY THE LANDSCAPE ARCHITECT AND CITY.
- 35. ANY MATERIAL THAT IS DEEMED TO BE 25% DEAD OR MORE SHALL BE CONSIDERED DEAD, AND MUST BE REPLACED AT NO CHARGE. A TREE IS CONSIDERED DEAD WHEN THE MAIN LEADER HAS DIED BACK, OR MORE THAN 25% OF THE CROWN IS DEAD.
- 36. REPLACEMENTS SHALL BE MADE DURING THE NEXT PLANTING SEASON UNLESS THE LANDSCAPE CONTRACTOR AGREES TO AN EARLIER DATE. FINAL CERTIFICATE OF OCCUPANCY MAY BE WITHHELD UNTIL PLANTING IS COMPLETE.
- 37. THE LANDSCAPE CONTRACTOR MUST SUBMIT MATERIAL SAMPLES TO LANDSCAPE ARCHITECT PRIOR TO CONSTRUCTION. SUBMITTALS ARE TO CONFIRM COMPLIANCE AND MATERIAL QUALITY. THESE SAMPLES INCLUDE, BUT ARE NOT LIMITED TO: MULCHES, EDGING, & PLANTS. CONTRACTOR TO CONTACT LANDSCAPE ARCHITECT.

# CONSTRUCTION CLOSE-OUT

- MAINTAIN ONE SET OF MARKED-UP AS-BUILT DRAWINGS ON THE JOB SITE FOR DISTRIBUTION TO THE LANDSCAPE ARCHITECT UPON COMPLETION.
- 2. ANY PLAN SUBSTITUTIONS THAT ARE NOT PREVIOUSLY APPROVED AND FOUND TO BE UNACCEPTABLE BY LANDSCAPE ARCHITECT ARE TO BE RECONSTRUCTED AT CONTRACTOR'S EXPENSE.
- 3. ANY WORK REQUIRED TO COMPLETE THE SCOPE OF THIS PROJECT BUT NOT SPECIFICALLY CALLED OUT, SHALL BE CONSIDERED INCIDENTAL TO THE PROJECT. NO ADDITIONAL COMPENSATION SHALL BE ALLOWED FOR THE COMPLETION OF THIS WORK.
- 4. REPAIR OR REPLACE DAMAGE TO EXISTING FACILITIES (CURBS, PAVEMENT, UTILITIES, ETC.) DESIGNATED TO REMAIN, AT NO ADDITIONAL EXPENSE TO THE OWNER.
- WORK WHICH DOES NOT CONFORM TO THE REQUIREMENTS OF THE CONTRACT WILL BE CONSIDERED UNACCEPTABLE. UNACCEPTABLE WORK, WHETHER THE RESULT OF POOR WORKMANSHIP, USE OF DEFECTIVE MATERIALS, DAMAGE THROUGH CARELESSNESS OR ANY OTHER CAUSES, FOUND TO EXIST PRIOR TO THE FINAL ACCEPTANCE OF THE WORK, SHALL BE REMOVED AND REPLACED IN AN ACCEPTABLE MANNER, AS REQUIRED BY THE LANDSCAPE ARCHITECT AT THE CONTRACTORS EXPENSE. WORK DONE CONTRARY TO THE INSTRUCTIONS OF THE LANDSCAPE ARCHITECT, WORK DONE BEYOND THE LINES SHOWN ON THE PLANS, OR ANY EXTRA WORK DONE WITHOUT AUTHORITY WILL NOT BE PAID FOR.
- THE CONTRACTOR SHALL PRESERVE AND PROTECT FROM DAMAGE ALL EXISTING MONUMENTATION DURING CONSTRUCTION. THE CONTRACTOR IS RESPONSIBLE FOR COORDINATING AND PAYING FOR THE REPLACEMENT OF ANY MONUMENTS DAMAGED OR REMOVED DURING CONSTRUCTION. NEW MONUMENT SHALL BE REESTABLISHED BY A LICENSED SURVEYOR IN THE STATE OF THE PROJECT.
- 7. CONTRACTOR TO PROVIDE LANDSCAPE ARCHITECT PHOTOGRAPHS OF AS-BUILT SITE UPON CONSTRUCTION AND LANDSCAPE INSTALLATION FOR REVIEW AND APPROVAL. CONTACT LANDSCAPE ARCHITECT.
- 4. CONTRACTOR TO VERIFY LANDSCAPE FINAL ACCEPTANCE PROCESS AND COORDINATE WITH THE APPROPRIATE PARTIES.
  THESE TASKS CAN INCLUDE, BUT ARE NOT LIMITED TO:
  - 4.1. AS-BUILTS.
  - 4.2. INSPECTIONS.4.3. MATERIALS APPROVAL BY LANDSCAPE ARCHITECT.
  - 4.4. PLANTING LOCATIONS IN REFERENCE TO AS-BUILT UTILITY LOCATIONS.
  - 4.4.1. NO TREE PLANTED WITHIN 10' OF ANY UTILITY LINES UNLESS SAID UTILITY LINE IS NOTED TO BE WRAPPED IN




# TREE PLANTING NTS

PLANT MATERIAL SHALL CONFORM TO "THE AMERICAN STANDARD FOR NURSERY STOCK"


(ANSI Z60.1; LATEST EDITION) FOR SIZE FORM AND QUALITY

MYCORRHIZAL INOCULATED AND SUPER - ABSORBANT MATERIAL ADDED TO TOPSOIL BACKFIL AT THE MANUFACTURER'S RECOMMENDED RATE - SEE SPECIFICATIONS

EVERGREEN TREE SHOWN REFER TO PLAN FOR PLANT TYPE TO BE PLANTED ON SLOPE




# TREE PLANTING ON SLOPE



# SHRUB PLANTING DETAIL

BACKFILL AND WATER IN THOROUGHLY
 BROKEN ROOTBALLS WILL BE REJECTED



EDGING DETAILS

ROLESVILLE DENTAL OFFICE WMG DEVELOPMENT, LLC NORTH OF HAMPTON LAKE DR. & LOUISBUI

NC Firm No. C-668

ORIGINAL ISSUE DATE: 1/5/2022

REVISIONS:

REVISION 1 03/28/2022

REVISION 2 04/13/2022

REVISION 3 06/21/2022

REVISION 4 09/01/2022

REVISION 5 10/06/2022

PROJ. NO.: 21040

LANDSCAPE NOTES & DETAILS

L5.1


IF THIS SHEET DOES NOT MEASURE 24"x36", IT HAS BEEN ENLARGED OR REDUCED. PLEASE ADJUST SCALE ACCORDINGLY.

L5.1


Standard E	Standard Electric Luminaire Schedule									
Symbol	Qty	Qty Label	Arrangement	[MANUFAC]	Description	Total Lumens	Total Wattage	LLF	BUG Rating	Mounting
										Height
	5	C1	Single	LiteLine	SLIMPRO6-40K-BK	950	11.2	0.980	B1-U2-G0	10
1	9	Р	Single	PROGRESS	P5644-31-30K P860047	3731	60	0.980	B1-U5-G1	7
	3	S1	Single	Lithonia Lighting	DSX1 LED P7 40K BLC MVOLT	16997	183	0.980	B2-U0-G3	25
$\rightarrow$	3	WP1	Single	RAB LIGHTING INC.	SLIM37N	3873	34.6	0.950	B1-U2-G1	8


Calculation Summary								ate	
Label	СаІсТуре	Max	Min	Avg	Avg/Min	Max/Min	Units	۷.	
Entire SIte	Illuminance	23.7	0.0	2.07	N.A.	N.A.	Fc	Re	
Trash Enclosure	Illuminance	24.9	4.4	12.18	2.77	5.66	Fc		

24"x 36"



## EXTERIOR FINISH SCHEDULE ALL EXTERIOR FINISHES SHALL BE SUBMITTED FOR APPROVAL PRIOR TO ORDERING. TAG MANUFACTURER DESCRIPTION COMMENTS GLEN-GERY BRK-1 BIRCHWOOD WILLIAMSBURG BRICK VENEER, MODULAR, RUNNING BOND OR EQUAL SDG-1 SAVANNAH SMOOTH SIDING PRIMED 6 1/4" SIDING - COLOR TO MATCH SW 7005 "PURE WHITE" OR EQUAL NICHIHA STU-1 STOPOWERWALL CI 2" RIGID INSULATION COLOR: #82 20001 "ITS WHITE', FINISH: "FINE" OR EQUAL 1" RIGID INSULATION COLOR: SPECIAL COLOR TO MATCH DARK BRONZE STOREFRONT, FINISH: "FINE" STU-2 STOPOWERWALL CI OR EQUAL TRM-1 NICHIHA NICHITRIM PRIMED 11 1/4" TRIM BOARD - COLOR TO MATCH SW 7005 "PURE WHITE" OR EQUAL





EAST ELEVATION: SF = 1,100 X .30 = 330 SF OF GLAZING REQUIRED. EXISTING GLAZING: 369 SF

# GENERAL EXTERIOR NOTES

- A. PROVIDE CONCEALED BLOCKING BEHIND LOCATIONS OF ALL ATTACHED BUILDING SIGNAGE.
- B. COORDINATE EXTERIOR ELEVATIONS WITH ELECTRICAL AND MECHANICAL DRAWINGS.
- C. SIGNAGE SHOWN FOR REFERENCE ONLY. ALL BUILDING SIGNAGE WILL BE SUBMITTED FOR APPROVAL BY TENANT UNDER A SEPERATE PERMIT.

# DRAWING NOTES

- 4.101 BRICK ROWLOCK.
- 4.103 BRICK SOLDIER COURSE.
- 5.101 PREFINISHED ALUMINUM CANOPY SYSTEM WITH INTEGRATED GUTTER. BASIS OF DESIGN: AWNEX COLORADO CANOPY SYSTEM, FLAT SOFFIT, 12" SMOOTH FASCIA, RECESSED DOWN-LIGHTING PRE-INSTALLED. COLOR TO MATCH STOREFRONT.
- 7.40 PREFINISHED METAL COPING WITH CONTINUOUS CLEAT. COLOR TO MATCH STOREFRONT FRAMING.
- 7.84 CONTROL JOINT.
- 10.19 ALUMINUM FRAMED AWNING WITH SUNBRELLA OR EQUAL CANVAS. COLOR TO BE BLACK.
- 26.04 LIGHT FIXTURE. REFER TO ELECTRICAL LIGHT FIXTURE SCHEDULE.
- 70.01 LOCATION OF FUTURE SIGNAGE BY TENANT. COORDINATE REQUIRED BLOCKING WITH SIGN VENDOR.

Seal







DP3 Architects, Ltd.
15 South Main Street, Suite 400
Greenville, SC 29601
864.232.8200
www.DP3architects.com

Project



DENTAL OFFICE ROLESVILLE, NC

Project Number 21370
Drawn By JDS
Checked By KMW
Date 05 MAY 2022

Revisions
2 2022.10.05

2 2022.10.0


PLANNING COMMENTS


Drawing

EXTERIOR ELEVATIONS

A4.1

EXTE	RIOR FINISH	SCHEDULE	ALL EXTERIOR FINISHES SHALL BE SUBMITTED FOR	R APPROVAL PRIOR TO ORDERING.
TAG	MANUFACTURER	STYLE	DESCRIPTION	COMMENTS
BRK-1	GLEN-GERY	BIRCHWOOD WILLIAMSBURG	BRICK VENEER, MODULAR, RUNNING BOND	OR EQUAL
SDG-1	NICHIHA	SAVANNAH SMOOTH SIDING	PRIMED 6 1/4" SIDING - COLOR TO MATCH SW 7005 "PURE WHITE"	OR EQUAL
STU-1	STOPOWERWALL CI	2" RIGID INSULATION	COLOR: #82 20001 "ITS WHITE', FINISH: "FINE"	OR EQUAL
STU-2	STOPOWERWALL CI	1" RIGID INSULATION	COLOR: SPECIAL COLOR TO MATCH DARK BRONZE STOREFRONT, FINISH: "FINE"	OR EQUAL
TRM-1	NICHIHA	NICHITRIM	PRIMED 11 1/4" TRIM BOARD - COLOR TO MATCH SW 7005 "PURE WHITE"	OR EQUAL





WEST ELEVATION: SF = 1,029 X .30 = 308 SF OF GLAZING REQUIRED. REVISED GLAZING: 310 SF

# GENERAL EXTERIOR NOTES

- A. PROVIDE CONCEALED BLOCKING BEHIND LOCATIONS OF ALL ATTACHED BUILDING SIGNAGE.
- B. COORDINATE EXTERIOR ELEVATIONS WITH ELECTRICAL AND MECHANICAL DRAWINGS.
- C. SIGNAGE SHOWN FOR REFERENCE ONLY. ALL BUILDING SIGNAGE WILL BE SUBMITTED FOR APPROVAL BY TENANT UNDER A SEPERATE PERMIT.

# DRAWING NOTES

- 4.101 BRICK ROWLOCK.
- 4.103 BRICK SOLDIER COURSE.
- 7.40 PREFINISHED METAL COPING WITH CONTINUOUS CLEAT. COLOR TO Seal MATCH STOREFRONT FRAMING.
- 7.73 ROOF DRAIN SCUPPER. REFER TO 3/A1.2.
- 7.74 OVERFLOW SCUPPER. REFER TO 2/A1.2.
- 7.84 CONTROL JOINT.
- 10.19 ALUMINUM FRAMED AWNING WITH SUNBRELLA OR EQUAL CANVAS. COLOR TO BE BLACK.
- 26.04 LIGHT FIXTURE. REFER TO ELECTRICAL LIGHT FIXTURE SCHEDULE.
- 70.01 LOCATION OF FUTURE SIGNAGE BY TENANT. COORDINATE REQUIRED BLOCKING WITH SIGN VENDOR.









DP3 Architects, Ltd. 15 South Main Street, Suite 400 Greenville, SC 29601 864.232.8200 www.DP3architects.com

Project



DENTAL OFFICE ROLESVILLE, NC

Project Number	21370
Drawn By	JDS
Checked By	KMW
Date	05 MAY 2022

COMMENTS

COMMENTS

Revisions


2 2022.10.05

Drawing

**EXTERIOR ELEVATIONS** 



EXTERIOR FINISH SCHEDULE				
TAG	MANUFACTURER	STYLE	DESCRIPTION	COMMENTS
BRK-1	GLEN-GERY	BIRCHWOOD WILLIAMSBURG	BRICK VENEER, MODULAR, RUNNING BOND	OR EQUAL
SDG-1	NICHIHA	SAVANNAH SMOOTH SIDING	PRIMED 6 1/4" SIDING - COLOR TO MATCH SW 7005 "PURE WHITE"	OR EQUAL
STU-1	STOPOWERWALL CI	2" RIGID INSULATION	COLOR: #82 20001 "ITS WHITE', FINISH: "FINE"	OR EQUAL
STU-2	STOPOWERWALL CI	1" RIGID INSULATION	COLOR: SPECIAL COLOR TO MATCH DARK BRONZE STOREFRONT, FINISH: "FINE"	OR EQUAL
TRM-1	NICHIHA	NICHITRIM	PRIMED 11 1/4" TRIM BOARD - COLOR TO MATCH SW 7005 "PURE WHITE"	OR EQUAL





Seal







DP3 Architects, Ltd.
15 South Main Street, Suite 400
Greenville, SC 29601
864.232.8200
www.DP3architects.com

Projec



DENTAL OFFICE ROLESVILLE, NC

> 21370 JDS KMW 05 MAY 2022

PLANNING COMMENTS

Project Number Drawn By Checked By Date

Revisions
2 2022.10.05

2 2022.10.0

Drawing

COLORED ELEVATIONS

A4.3

EXTERIOR FINISH SCHEDULE				
TAG	MANUFACTURER	STYLE	DESCRIPTION	COMMENTS
BRK-1	GLEN-GERY	BIRCHWOOD WILLIAMSBURG	BRICK VENEER, MODULAR, RUNNING BOND	OR EQUAL
SDG-1	NICHIHA	SAVANNAH SMOOTH SIDING	PRIMED 6 1/4" SIDING - COLOR TO MATCH SW 7005 "PURE WHITE"	OR EQUAL
STU-1	STOPOWERWALL CI	2" RIGID INSULATION	COLOR: #82 20001 "ITS WHITE', FINISH: "FINE"	OR EQUAL
STU-2	STOPOWERWALL CI	1" RIGID INSULATION	COLOR: SPECIAL COLOR TO MATCH DARK BRONZE STOREFRONT, FINISH: "FINE"	OR EQUAL
TRM-1	NICHIHA	NICHITRIM	PRIMED 11 1/4" TRIM BOARD - COLOR TO MATCH SW 7005 "PURE WHITE"	OR EQUAL



1 SOUTH ELEVATION A4.4 1/4" = 1'-0"



2 WEST ELEVATION
A4.4 1/4" = 1'-0"







DP3 Architects, Ltd.
15 South Main Street, Suite 400
Greenville, SC 29601
864.232.8200
www.DP3architects.com

Project



DENTAL OFFICE ROLESVILLE, NC


Project Number Drawn By Checked By Date 21370 JDS KMW 05 MAY 2022 Revisions


1 2022.09.06 2 2022.10.05

PLANNING COMMENTS PLANNING COMMENTS

Drawing

COLORED ELEVATIONS








2 TRASH ENCLOSURE ELEVATION AND SECTION
A11.1 1/2" = 1'-0"

A11.1 1 1/2" = 1'-0"


1 TRASH ENCLOSURE SECTION
A11.1 1/2" = 1'-0"








3 TRASH ENCLOSURE GATE ELEVATION
A11.1 1/2" = 1'-0"



6 MONUMENT SIGN ELEVATIONS

A11.1 1/2" = 1'-0"



7 MONUMENT SIGN SECTION
A11.1 1/2" = 1'-0"

DP3
ARCHITECTS

DP3 Architects, Ltd.
15 South Main Street, Suite 400
Greenville, SC 29601
864.232.8200
www.DP3architects.com

Project

Seal



DENTAL OFFICE ROLESVILLE, NC

Project Number Drawn By Checked By Date

21370 JDS KMW 04 NOV 2021

Revisions

Drawing

SITE DETAILS

A11.1

4 TRASH ENCLOSURE PLAN
A11.1 1/2" = 1'-0"