

MEMORANDUM

Date: 11/28/2022

- To: Michael Elabarger
- From: Jacqueline Thompson, PE
- Subject: The Point Phases 11-13
 - CD 22-05, 1st submittal

Town of Rolesville, NC

This memo summarizes the review of the construction document plan set submitted by McAdams, dated 10/27/22 (received 11/02/22).

General (All Sheets):

1. Add the project number into the title block on all sheets.

Sheet CO.00:

- 2. While we recognize the PR was approved with this typical section, to comply with changing Town preferences, is it possible to place the sidewalk 1' off the right-of-way? This would also provide a wider boulevard for plantings and street trees if being provided.
- 3. Per the Rolesville greenway plan, the goal is that greenways should be accessible; a max cross slope grade of 2% is required for ADA accessibility. If there is a reason this greenway does not intend to be accessible, please provide clarification.

Sheet C1.00:

4. Please label linework or remove from this plan sheet.

Sheet C2.00:

5. Please adjust leader to match the correct linework for the easement.

Sheet C2.00:

- 6. Please provide a pedestrian ramp at this location.
- 7. Adjust text for legibility.
- 8. If this label is for the 20' easement, move label into easement. This label is not included in the legend. Please include for clarity.
- 9. Confirm what this label is and what area it is referring to. There are no adjacent labels or linework.

Sheet C3.00:

10. Please confirm that the grading is tying into the wall at this location.

Sheet C3.01:

11. Please label the low point.

Sheet C3.02:

- 12. Please confirm who is responsible for the retaining wall (HOA, homeowner, etc.)? An easement may be needed for the wall.
- 13. Please confirm 1' cover is your intention. We recommend a minimum of 18" if possible. It appears your other YI systems have approx. 2' cover in most places.

Sheet C4.01:

- 14. Please confirm what the "DE" label near Lot 811 is referring to. There are no adjacent labels or linework.
- 15. Confirm minimum separation requirements are being met between water, storm, and sanitary; confirm requirements are being met throughout site.
 - a. This comment also applies to Sheet C4.02
- 16. Services should be located outside of drainage easements. Please review and revise accordingly.
- 17. Please confirm what the "DE" label near the intersection of Radiant Way and Commend Place is referring to. There are no adjacent labels or linework.

Sheet C5.05:

18. Please confirm the need for a vertical curve. It appears the grades on each side are both 1.80%.

Sheet C6.01A:

- 19. Please adjust the plans so no color shows through and the existing sewer is visible.
 - a. This comment applies to all sheets. The color was also noticed specifically on C3.01 and C6.02A
- 20. Sediment can flow directly into the skimmer bay in this area. Please consider connecting the two interior baffles to prevent this from happening.

Storm Calculations Package:

- A. All HGL's must be contained within the pipe for the 10-year storm event. Please review and revise accordingly.
 - a. Specifically, Line IDs 414 415 and 500 501.