SDP-23-03 – Jones Dairy STORAGE – 4th Submittal review cycle

START DATE: **NOVEMBER - 11/03/23**DUE DATE: 12-11-23

TRC/STAFF Comments issued on: _12/11/2023__

Review Group / Staff		Comments	Cleared Comments
Planning & Zoning – Planning Staff & WithersRavenel / Karen Mallo & Liza Monroe	 Conf Add Disa FYI - com appi FYI - 		
Engineering (CJS/B&M) - Brian Laux / Jacque Thompson Wake Co Watershed Mgmnt - Janet Boyer	See two (2) PDF's – 1.) written Memo with 13 comments, and 2.) Mark-up comments on the Site Development Plan. Wake County permit applications SEC-104375-2023/SWF-104372-2023 - Disapproval on 11/14/2023.		
COR Public Utilities – Tim Beasley	See PDF of two (2) Mark-up comments on Sheet C4.1.		
NCDOT – Jacob Nicholson	 REPEAT: Revise Pavement tapers, they should be 4:1 and tie into back of curb. NEW: Revise Diagonal striping, it is in wrong direction for ultimate section widening southeast of driveway. NEW: Cross-slopes should be smooth and consistent across. NEW: Maximum rollover is 5% 		
Wake Co Fire / EMS - Brittany Hocutt		(8/14/23) No further comments.	✓
Parks & Rec - Eddie Henderson		No comments to provide.	✓